

City of Fayetteville Staff Review Form

2021-0735

Legistar File ID

10/5/2021

City Council Meeting Date - Agenda Item Only  
N/A for Non-Agenda Item

Wade Abernathy

9/17/2021

FACILITIES MANAGEMENT (140)

Submitted By

Submitted Date

Division / Department

Action Recommendation:

Approval of Change Order #5 with Flintco, LLC, to RFQ#19-05 Contract for the police Headquarters Facilities Project in the amount of \$3,320,439.00 and approve a Budget Adjustment.

Budget Impact:

4609.860.7900-5804.00

4609-Police Projects 2019 Bond

Account Number

Fund

46090.7900.8040

Police Headquarters Building Construction

Project Number

Project Title

Budgeted Item? Yes

Current Budget \$ 35,240,705.00

Funds Obligated \$ 26,858,232.90

Current Balance \$ 8,382,472.10

Does item have a cost? Yes

Item Cost \$ 3,320,439.00

Budget Adjustment Attached? Yes

Budget Adjustment \$ -

Remaining Budget \$ 5,062,033.10

Purchase Order Number: 2019-00000839

Previous Ordinance or Resolution # 175-21

V20210527

Change Order Number: 5

Approval Date:

Original Contract Number: 2019-00000062

Comments:



**MEETING OF OCTOBER 5, 2021**

**TO:** Mayor and City Council

**THRU:** Susan Norton, Chief of Staff  
Paul A. Becker, Chief Financial Officer  
Police Chief, Mike Reynolds

**FROM:** Wade Abernathy, Director Bond and Building Construction Projects

**DATE:** September 17, 2021

**SUBJECT: Change Order #5 to RFQ #19-05 Contract with Flintco, LLC for the Police Headquarters Facilities Project**

---

**RECOMMENDATION:**

Staff recommends approval of Change Order #5 to the RFQ # 19-05 contract with Flintco, LLC for the Police Headquarters Facilities Project in the amount of \$3,320,439.00 and approve a Budget Adjustment.

**BACKGROUND:**

- In April 2019, Fayetteville voters approved the public safety bond question 9 in the 2019 bond initiative, which included a new police headquarters, and identified \$38,801,126 for the new facilities.
- In September 2019, Resolution 202-19 authorized the approval of the Land Sale Agreement with the University of Arkansas System Division of Agriculture in the amount of \$2,590,000 for 11.50 acres with PD utilizing 10 acres and Fire utilizing 1.5 acres. The Close of the Land is ongoing.
- In September 2019, The City of Fayetteville Purchasing Division managed the RFQ process of selecting a construction manager at risk for the Police Headquarters Facilities. The request for statement of qualifications (RFQ) was advertised on 9-3-19 with a deadline of 9-26-19. Ten responses were received. Three construction management firms were short listed for interview. The selection committee chose Flintco to negotiate a CMAR contract for the Police Headquarters.
- In December 2019, Resolution 282-19 authorized the approval of a Construction Manager at Risk contract with Flintco Construction and included pre-construction services.
- In January of this year, resolution 37-21 was approved for the Earthwork package for the police headquarters and Fire Station 8.
- In January of 2021, Resolution 37-21 authorized Change Order #1 for earthwork and grading.

- In April 6<sup>th</sup> of 2021, Resolution 116-21 authorized Change Order #2 including Foundations, Masonry, Structural Steel, and the Elevator
- In May 18<sup>th</sup> of 2021, Resolution 146-21 authorized Change Order #3 including Site Utilities, Fire Sprinkler, Mechanical, Ventilation, Electrical, Plumbing and Equipment.
- In June of 2021, Resolution 175-21 approved Change Order #4 for Masonry, Metal Studs, Drywall, Ceilings and Metal Panels.

**DISCUSSION:**

The scope of work in this change order includes Railing systems, Hollow Metal Doors, Frames, Hardware, Wood Doors, Signage, Lockers, Pre-engineered Buildings, and many value engineering items.

**BUDGET/STAFF IMPACT:**

Funding for this Change order is allocated from the 2019 Police Bond Funds.

**Attachments:**

Change Order #5



# AIA<sup>®</sup> Document G701<sup>™</sup> – 2017

## Change Order

**PROJECT:** *(Name and address)*  
Fayetteville Police Headquarters  
1800 N. Porter Rd  
Fayetteville Arkansas 72703

**CONTRACT INFORMATION:**  
Contract For: General Construction  
Date: December 03, 2019

**CHANGE ORDER INFORMATION:**  
Change Order Number: 5  
Date: September 16<sup>th</sup>, 2021

**OWNER:** *(Name and address)*  
City of Fayetteville  
113 West Mountain Street  
Fayetteville, AR 72701

**ARCHITECT:** *(Name and address)*  
BRINKLEY SARGENT WIGINTON  
ARCHITECT  
5000 Quorum, Suite 600  
Dallas, Texas 74254

**CONTRACTOR:** *(Name and address)*  
Flintco, LLC  
184 E. Fanitnel Dr.  
Springdale, AR 72762

### THE CONTRACT IS CHANGED AS FOLLOWS:

*(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)*

Includes additional scopes of work as shown in Exhibit B as it pertains to WP#4A on the Fayetteville Police Headquarters Project. The following attached documents shall be incorporated into this change order.

Date	Description
9/16/21	Exhibit A - GMP Itemization
9/16/21	Exhibit B - Clarifications & Assumptions
9/16/21	Exhibit C - Enumeration of Documents

The original Guaranteed Maximum Price was	\$	82,500.00
The net change by previously authorized Change Orders	\$	26,413,101.00
The Guaranteed Maximum Price prior to this Change Order was	\$	26,495,601.00
The Guaranteed Maximum Price will be increased by this Change Order in the amount of	\$	3,320,439.00
The new Guaranteed Maximum Price including this Change Order will be	\$	29,816,040.00

The Contract Time will be increased by Zero (0) days.  
The new date of Substantial Completion will be TBD in WP#4B

**NOTE:** This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

### NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

BSW Architects  
\_\_\_\_\_  
**ARCHITECT** *(Firm name)*

\_\_\_\_\_  
**SIGNATURE**

\_\_\_\_\_  
**PRINTED NAME AND TITLE**

\_\_\_\_\_  
**DATE**

Flintco, LLC  
\_\_\_\_\_  
**CONTRACTOR** *(Firm name)*

DocuSigned by:  
  
\_\_\_\_\_  
**SIGNATURE**

Brent Farmer / Vice President

\_\_\_\_\_  
**PRINTED NAME AND TITLE**

9/16/2021 | 5:44 PM CDT

\_\_\_\_\_  
**DATE**

City of Fayetteville  
\_\_\_\_\_  
**OWNER** *(Firm name)*

\_\_\_\_\_  
**SIGNATURE**

\_\_\_\_\_  
**PRINTED NAME AND TITLE**

\_\_\_\_\_  
**DATE**



Exhibit A

UPDATED: 9/16/2021

**Spreadsheet Report  
FAY PDHQ WP#4 (FINISHES) with PR#3**

**Project Name: Fayetteville Police Headquarters WP #4A**

<u>Description</u>		<u>Total Amount</u>
<b>STEEL RAILING SYSTEM</b>		\$ 167,000
Rail Allowance in WP #3		\$ (100,000)
VE- ICON Railing System		\$ (10,800)
VE - Change All Stainless Steel To Powder Coat		\$ (22,500)
Railing Full Size Mockup		\$ 2,500
<b>BID PACKAGE #8A H.M. DOORS, FRAMES, HARDWARE, WOOD DOORS</b>		\$ 468,971
VE - Hollow Metal Frames From 5-7/8" to 5-3/4"		\$ (894)
VE - Change Finish Hardware To Falcon As Equal Hardware		\$ (34,022)
<b>BID PACKAGE 10B EXTERIOR SIGNAGE</b>		\$ 19,983
<b>BID PACKAGE 10F LOCKERS</b>		\$ 410,450
<b>BID PACKAGE #13A PRE-ENGINEERED METAL BUILDING &amp; ERECTION</b>		\$ 360,244
<b><u>Work Package #4 Changes To Previous Contracts</u></b>		
<b>NWA / GSG</b>	<b>STEEL DESIGN COMPLETION &amp; PR #3</b>	\$ 178,222
<b>HIGHLANDS</b>	<b>METAL PANEL DESIGN COMPLETION</b>	\$ 225,350
<b>ROOF SCREEN</b>	<b>PANEL COLOR SELECTION</b>	\$ 13,750
<b>MOUNTAIN</b>	<b>ASSET1,2, DESIGN COMPLETION &amp; PR #3</b>	\$ 406,100
	VE - Stand Alone Controls At Asset Buildings 1 And 2	\$ (2,999)
	VE - Deduct Controls UPS System.	\$ (3,500)
<b>BEI</b>	<b>ASSET1,2, DESIGN COMPLETION &amp; PR #3</b>	\$ 847,657
	VE - Delete NETA Testing	\$ (1,500)
	VE - Decrease Light Fixtures	\$ (52,000)
	VE - Change Linear Fixtures to 2x4 in 1008 & 1401, Delete Decorative Dispatch Fixture	\$ (11,952)
	VE - Daisy Chain Light Fixtures	\$ (10,600)
	VE - Use 3/4" Conduit at Site Work	\$ (7,400)
	VE - Delete Starline Bussway System at Asset 1 and 2	\$ (80,000)
	VE - Delete Receptacle Control System	\$ (23,905)
	VE - Delete DAS Phone System	\$ (61,567)
	VE - Cameras Per WP#3 Design, Rough in & Cable Only for WP #4 Cameras	\$ (62,000)
	VE - Delete Branch Circuit Monitoring	\$ (35,175)
<b>BEI PR#4</b>	<b>PR#4</b>	\$ 3,815
<b>SUBTOTAL:</b>		<b>\$ 2,583,228</b>
<b>General Conditions</b>		<b>\$ 326,757</b>
<b>Project Requirements</b>		<b>\$ 219,679</b>
<b>General Insurance</b>		<b>\$ 15,499</b>
<b>Builder's Risk Insurance</b>		<b>\$ -</b>
<b>Subcontractor Default Insurance</b>		<b>\$ 32,290</b>
<b>CM CONTINGENCY:</b>		<b>\$ -</b>
<b>FEES:</b>		<b>\$ 142,985</b>
<b>Work Package #4A Total</b>		<b>\$ 3,320,439</b>
<b>WP #1,2,3 TOTAL:</b>		<b>\$ 26,495,601</b>

---

**PROJECT GRAND TOTAL: \$ 29,816,040**

# Clarifications and Assumptions Exhibit “B”

Work Package #4A: September 16, 2021

Fayetteville Police Headquarters

**PACKAGE #4A****FAYETTEVILLE POLICE HEADQUARTERS****CLARIFICATIONS, ASSUMPTIONS, INCLUSIONS AND EXCLUSIONS****Scope of Work**

Work Package #4A / Change Order #5 is a partial scope of work which includes labor, material, equipment, tools, and supervision required to perform the scopes of work specifically listed below.

- Bid Package 08A – Doors, Frames & Hardware Supply
- Bid Package 10B – Exterior Signage
- Bid Package 10F – Lockers
- Bid Package 13A – Pre-engineered Metal Building Supply and Erection
- Steel Railing System
- Design Changes to Structural Steel Supply
- Design Changes to Exterior Metal Panels & Roof Screen Metal Panels
- Design Changes to HVAC and Plumbing
- Design Changes to Electrical

All work to be performed in accordance with the Work Package #4 plans issued by BSW Architects dated May 26, 2021, Specification Manual dated May 26, 2021, Addendum #1 dated July 19, 2021, and the Construction Managers Bid Manual dated July 8, 2021.

**Design Criteria**

Where possible, items and systems specified by these C&A's are defined and specific to material, finish and intended use. Where materials, finishes and/or quantities are not clearly defined, this proposal assumes the most practical and economical solution consistent with the design concepts and scope. Where scope is unclear, suggested allowances have been provided.

Any work referred to as "By Owner", "By Others", "OFCl" (owner furnished contractor installed), or "N.I.C." (not in contract) is not part of the scope of this proposal unless installation is specified.

**Code Requirements**

We exclude any liability regarding errors and omissions from the bid documents. In addition, we have assumed that the Architect/Engineer has incorporated into the bid documents all code requirements, ADA requirements and has taken all seismic design into consideration.

**General Conditions & Project Requirements**

Three (3) months of General Conditions are included in this work package.

Three (3) months of Project Requirements are included in this work package.

**Bonds & Insurance**

General Insurance (0.6%), and Subcontractor Default Insurance (1.25%) have been included.

**Quality Control Services**

Costs for testing and special inspection services shall be provided by Owner and are excluded. Flintco will provide coordination and scheduling of said services. These services include, but are not limited to engineering testing services, engineering observation, and LEED consultation and testing.

**Schedule**

This proposal is based on a continuing construction schedule with anticipated activity from February 5, 2021 through April, 2022. The date of substantial completion will be determined with Work Package #4B after all documents have been issued, and WP #4B change order has been executed.

### **Delays**

If the Contractor is delayed at any time in the progress of the work by labor disputes, unavoidable casualties, material shortages or delay, changes in the work, or any other causes beyond Contractor's control, the time of completion shall be extended. Claims for extension of time and/or adjustments to the Contract Sum shall be made within a reasonable time after the occurrence of the delay.

*This proposal excludes any time delays and cost increases arising from or related to the COVID-19 virus and any government or other third-party action in response thereto.*

### **Permits and Fees**

The Architect/Engineer is responsible for permit submission and acceptance by the City of Fayetteville and other Authorities Having Jurisdiction (AHJ).

The Owner is responsible for the cost of the building permits, tap fees, impact fees, and meters.

### **General Inclusions/Exclusions**

1. Typical hours of construction operations are 7 am through 7 pm.
2. Certain construction procedures such as concrete placement and material deliveries require work outside of normal hours. Work will be scheduled with onsite personnel.
3. Excludes all work associated with the Asset Building #1 and Asset Building #2 other than the costs associated with the supply and install of the Pre-engineered metal buildings and all associated Plumbing, HVAC and Electrical requirements.
4. All work shown within the Fire Station 8 boundary is excluded.
5. Dean & Porter Road improvements along with parking, sidewalks, greenway trail and utility improvements and repairs are excluded. Only temporary gravel road patch is included for new water and sanitary sewer utility construction crossings.
6. This package is not all inclusive for all work associated with Work Package #4.

### **Division 1 – Final Clean**

There is no Final Clean cost included in the change order.

### **Division 3 – Concrete**

There is no concrete cost included in the change order.

### **Division 3 – Polished Concrete**

There is no Polished Concrete cost included in the change order.

### **Division 4 – Masonry**

There is no Masonry or Stone cost included in the change order.

### **Division 5 – Metal Stairs and Railings**

Includes all Stair and second floor railings located at ST-03, and Balcony rails located at 2108 and 2322. The VE option of changing the railing system from stainless steel to a powder coated finish has been accepted and the cost saving has been reflected in this package. The railing system included is a Livers Bronze "ICON" railing system with mesh panels.

### **Division 5 – Structural Steel Supply**

Includes all Structural Steel detailing and fabrication associated with all changes per Work Package #4 and PR #03 documents.

### **Division 5 – Structural Steel Erect**

There is no Structural Steel Erect cost included in the change order.

### **Division 6 – Millwork, Finish Carpentry**

There is no Millwork, Finish Carpentry cost included in the change order.



**Division 7 – Fluid Applied Membrane Weather Barrier**

There is no Fluid Applied Membrane Weather Barrier cost included in the change order.

**Division 7 – Composite Metal Wall Panels**

Includes all Exterior Metal Panel and Roof Screen Panel changes between Work Package #3 and Work Package #4 including PR #03 changes. This pricing includes the premium finish color chosen by the owner.

**Division 8 – Overhead Sectional & Coiling Doors**

There is no Overhead Sectional & Coiling Doors cost included in the change order.

**Division 8 – Doors, Hardware & Specialties Installation**

There is no Doors, Hardware & Specialties Installation cost included in the change order.

**Division 8 – Entrances, Storefronts and Glazing**

There is no Entrances, Storefronts and Glazing cost included in the change order.

**Division 8 – Doors, Frames & Hardware Supply**

Includes the supply of all hollow metal and wood doors, frames, and hardware per work package #4 documents. The following VE has been accepted and is included in this work package:

- a. Substitute Falcon hardware ILO the specified door hardware.
- b. Fabrication of frames at 5-3/4" width in lieu of 5-7/8".

**Division 9 – Framing, Drywall & Acoustical**

There is no Framing, Drywall and Acoustical cost included in the change order.

**Division 9 – Flooring**

There is no Flooring cost included in the change order.

**Division 9 – Paint, Finish and Wallcovering**

There is no Paint, Finish and Wallcovering cost included in the change order.

**Division 9 – Access Flooring**

There is no Access Flooring cost included in the change order.

**Division 10 – Wall and Floor Pads**

There is no Wall and Floor Pads cost included in the change order.

**Division 10 – Canopies**

There is no Canopies cost included in the change order.

**Division 10 – Interior Signage and Plaque**

There is no Interior Signage and Plaque cost included in the change order.

**Division 10 – Specialty Supply**

There is no Specialty Supply cost included in the change order.

**Division 10 – Visual Display Boards**

There is no Visual Display Boards cost included in the change order.

**Division 10 – Ordinance Equipment**

There is no Ordinance Equipment cost included in the change order.

**Division 10 – Appliance Equipment**

There is no Appliance Equipment cost included in the change order.

#### **Division 10 – Evidence Equipment**

There is no Evidence Equipment cost included in the change order.

#### **Division 10 – Exterior Signs**

Includes all exterior building letters and signs per work package #4.

#### **Division 10 – Lockers**

Includes all Personnel, Gear Bag, Evidence, Refrigerated Evidence, Phenolic and Metal lockers including integral benches. Storage of fabricated lockers until the date of installation will be at an additional charge.

#### **Division 12 – Roller Shades**

There is no Roller Shades cost included in the change order.

#### **Division 13 – Pre-engineered Metal Buildings**

Includes all supply, fabrication, and erection of the two pre-engineered metal buildings (Asset Buildings #1 and #2).

#### **Division 21 – Fire Suppression**

There is no Fire Suppression cost included in the change order.

#### **Division 22 - Plumbing**

Includes all Plumbing associated with all changes per Work Package #4 and PR #03 documents.

#### **Division 23 - HVAC**

Includes all HVAC associated with all changes per Work Package #4 and PR #03 documents. The VE option of providing stand alone controls systems at Asset Buildings 1 and 2 has been accepted and the cost saving has been reflected in this package. The VE option of deducting the UPS system for the controls has been accepted and the cost saving has been reflected in this package.

#### **Division 26, 27, 28 – Electrical, Communications, Electronic Safety, and Security Systems**

Includes all Electrical, Communications, Electronic Safety and Security Systems work associated with all changes per Work Package #4, PR #03 and PR #4 documents. The VE options listed below have been accepted and the cost saving has been reflected in this package.

1. Delete NETA Testing
2. Decrease Light Fixtures
3. Change Linear Fixtures to 2X4 Fixtures in rooms 1008 and 1401 and delete decorative dispatch fixture.
4. Daisy Chain Light Fixtures
5. Use ¾" Conduit at site work
6. Delete Starline Bussway System at Asset Buildings 1 and 2
7. Delete Receptacle Control System
8. Delete DAS Phone System
9. Cameras per Work Package #3 Design, Rough in and Cable Only for Work Package #4 Added Cameras
10. Delete Branch Circuit Monitoring

#### **Division 32 – Landscape and Irrigation**

There is no Landscape and Irrigation cost included in the change order.

#### **Division 32 – Fence**

There is no Fence cost included in the change order.

#### **Division 33 – Utilities**

There is no Utilities cost included in the change order.

END OF DOCUMENT



## Exhibit C - Enumeration of Documents

### Current Drawings

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
<b>GENERAL</b>					
CVR	COVER SHEET	6	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
<b>CIVIL</b>					
T1.0	TITLE SHEET	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
C0.0	GENERAL NOTES	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
C1.0	OVERALL SITE PLAN	5	07/09/2021	07/09/2021	PR #03 (07/09/21)
C1.1	SITE PLAN	5	07/09/2021	07/09/2021	PR #03 (07/09/21)
C1.2	SITE PLAN	3	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
C1.3	SITE PLAN	2	07/09/2021	07/09/2021	PR #03 (07/09/21)
C1.4	SITE PLAN	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
C2.0	OVERALL GRADING & STORM PLAN	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
C2.1	GRADING PLAN	2	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
C2.2	GRADING PLAN	2	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
C2.3	GRADING PLAN	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
C2.4	GRADING PLAN	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
C3.0	STORM PLAN AND PROFILE	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
C3.1	STORM PLAN AND PROFILE	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
C3.2	STORM PLAN AND PROFILE	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
C3.3	STORM PLAN AND PROFILE	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
C3.4	POND PROFILE	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
C4.0	OVERALL UTILITY PLAN	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
C4.1	WATER LINE PLAN AND PROFILE	2	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
C4.2	WATER LINE PLAN AND PROFILE	2	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
C4.3	SANITARY SEWER PLAN AND PROFILE LINE A	2	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
C4.4	SANITARY SEWER PLAN AND PROFILE LINE A & B	2	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
C4.5	SANITARY SEWER PLAN AND PROFILE LINE A & B	0	05/12/2021	05/12/2021	Permit Set (05/12/21)
C5.0	EROSION CONTROL PLAN	0	03/08/2021	03/09/2021	WP#03 (03/08/21)
C5.1	EROSION CONTROL PLAN PHASE 1	1	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
C5.2	EROSION CONTROL PLAN PHASE 2	1	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
C6.0	CIVIL SITE DETAIL	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
C6.1	CIVIL SITE DETAIL	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
C6.2	DRAINAGE DETAIL	3	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
C6.3	EROSION CONTROL DETAILS	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
C6.4	SANITARY SEWER DETAIL	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
C6.5	WATER DETAIL	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
<b>LANDSCAPE</b>					
L1.0	TREE PRESERVATION PLAN	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
L1.1	LANDSCAPE PLAN	2	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
L1.2	Landscape Details (1)	2	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
L1.3	LANDSCAPE DETAILS 2	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
<b>STRUCTURAL</b>					
S001	STRUCTURAL GENERAL NOTES	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
S002	GENERAL NOTES	3	05/26/2021	05/27/2021	WP#04 (05/26/21)
S003	LOADING DIAGRAMS	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
S010	AXONOMETRIC VIEW	5	07/09/2021	07/09/2021	PR #03 (07/09/21)
S011	AXONOMETRIC VIEW	4	05/26/2021	05/27/2021	WP#04 (05/26/21)
S101	OVERALL SITE PLAN	6	07/09/2021	07/09/2021	PR #03 (07/09/21)
S102	SITE PLANS AND DETAILS	4	07/09/2021	07/09/2021	PR #03 (07/09/21)
S103	SITE PLANS AND DETAILS	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
S104	SITE PLANS AND DETAILS	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
S201	OVERALL LEVEL 1 PLAN	6	07/09/2021	07/09/2021	PR #03 (07/09/21)
S202	OVERALL LEVEL 2 FRAMING PLAN	5	05/26/2021	05/27/2021	WP#04 (05/26/21)
S203	OVERALL ROOF FRAMING PLAN	6	07/09/2021	07/09/2021	PR #03 (07/09/21)
S210	LEVEL 1 - POLICE - WEST	6	07/09/2021	07/09/2021	PR #03 (07/09/21)
S211	LEVEL 1 - POLICE - EAST	5	05/26/2021	05/27/2021	WP#04 (05/26/21)
S220	LEVEL 2 - POLICE - WEST	4	05/26/2021	05/27/2021	WP#04 (05/26/21)
S221	LEVEL 2 - POLICE - EAST	5	07/09/2021	07/09/2021	PR #03 (07/09/21)
S230	ROOF - POLICE - WEST	4	05/26/2021	05/27/2021	WP#04 (05/26/21)



Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
S231	ROOF - POLICE - EAST	5	07/09/2021	07/09/2021	PR #03 (07/09/21)
S240	LEVEL 1 - RANGE	5	07/09/2021	07/09/2021	PR #03 (07/09/21)
S241	ROOF -RANGE	4	07/09/2021	07/09/2021	PR #03 (07/09/21)
S250	LEVEL 1 & ROOF - ASSET BLDG 1	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
S260	LEVEL 1 & ROOF - ASSET BLDG 2	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
S301	TYPICAL CONCRETE DETAILS	5	05/26/2021	05/27/2021	WP#04 (05/26/21)
S310	CONCRETE DETAILS	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
S401	TYPICAL STRUCTURAL MASONRY DETAILS	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
S410	STRUCTURAL MASONRY DETAILS	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
S501	TYPICAL STEEL DETAILS	3	05/12/2021	05/12/2021	Permit Set (05/12/21)
S502	TYPICAL STEEL DETAILS	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
S503	TYPICAL STEEL DETAILS	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
S505	VERTICAL BRACE ELEVATIONS AND DETAILS	4	05/12/2021	05/12/2021	Permit Set (05/12/21)
S510	STEEL DETAILS	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
S520	STEEL DETAILS	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
S601	STRUCTURAL DETAILS	4	07/09/2021	07/09/2021	PR #03 (07/09/21)
S602	STRUCTURAL DETAILS	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
S603	STRUCTURAL DETAILS	1	07/09/2021	07/09/2021	PR #03 (07/09/21)
S610	STRUCTURAL DETAILS	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
S611	STRUCTURAL DETAILS	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
S620	STRUCTURAL DETAILS	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
S621	STRUCTURAL DETAILS	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
S622	STRUCTURAL DETAILS	4	05/26/2021	05/27/2021	WP#04 (05/26/21)
S623	STRUCTURAL DETAILS	0	05/26/2021	05/27/2021	WP#04 (05/26/21)
<b>ARCHITECTURAL</b>					
A000	ACCESSIBILITY STANDARDS (TAS)	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
A021	CODE PLAN -POLICE LEVEL 1	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
A022	CODE PLAN - POLICE LEVEL 2	2	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A023	CODE PLAN - RANGE	2	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A024	CODE PLAN -ASSET BLDG 1	0	05/12/2021	05/12/2021	Permit Set (05/12/21)
A025	CODE PLAN -ASSET BLDG 2	0	05/12/2021	05/12/2021	Permit Set (05/12/21)
A101	SITE PLAN	5	07/09/2021	07/09/2021	PR #03 (07/09/21)
A102	SITE_SLIDING GATE DETAILS	4	07/09/2021	07/09/2021	PR #03 (07/09/21)
A103	MONUMENT SIGN AND MEMORIAL WALL	3	05/12/2021	05/12/2021	Permit Set (05/12/21)
A104	SITE DETAILS AND ENLARGED PLANS	3	05/12/2021	05/12/2021	Permit Set (05/12/21)
A105	ENLARGED SITE PLANS	3	05/12/2021	05/12/2021	Permit Set (05/12/21)
A106	ENLARGED SITE PLANS AND ELEVATIONS	3	05/26/2021	05/27/2021	WP#04 (05/26/21)
A107	SITE - SIGNAGE AND WALL ELEVATIONS	4	07/09/2021	07/09/2021	PR #03 (07/09/21)
A201	SLAB EDGE PLAN - POLICE -LEVEL 1	5	08/25/2021	08/25/2021	S.I. #02 (08/25/21)
A202	SLAB EDGE PLAN - POLICE -LEVEL 2	3	05/26/2021	05/27/2021	WP#04 (05/26/21)
A203	SLAB EDGE PLAN - RANGE	5	08/25/2021	08/25/2021	S.I. #02 (08/25/21)
A210	REFERENCE PLAN - POLICE - LEVEL 1	4	07/09/2021	07/09/2021	PR #03 (07/09/21)
A211	PLAN - WALL TAGS, DIMENSIONS - WEST - POLICE - LEVEL 1	5	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/08/21)
A212	PLAN - WALL TAGS, DIMENSIONS - EAST - POLICE - LEVEL 1	4	07/09/2021	07/09/2021	PR #03 (07/09/21)
A213	PLAN - EQUIPMENT, INT. ELEV. -WEST- POLICE -LEVEL 1	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A214	PLAN - EQUIPMENT, INT. ELEV. - EAST - POLICE - LEVEL 1	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
A220	REFERENCE PLAN - POLICE -LEVEL 2	3	05/12/2021	05/12/2021	Permit Set (05/12/21)
A221	PLAN -WALL TAGS, DIMENSIONS - WEST -POLICE-LEVEL 2	5	09/03/2021	09/03/2021	RFI #70 (09/03/21)
A222	PLAN -WALL TAGS, DIMENSIONS - EAST -POLICE-LEVEL 2	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
A223	PLAN - EQUIPMENT, INT. ELEV. -WEST- POLICE -LEVEL 2	3	09/03/2021	09/03/2021	RFI #70 (09/03/21)
A224	PLAN - EQUIPMENT, INT. ELEV. - EAST - POLICE - LEVEL 2	2	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A230	REFERENCE PLAN - RANGE	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
A231	PLAN-WALL TAGS, DIMENSIONS - RANGE	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
A232	PLAN - EQUIPMENT &SCHED, INT. ELEV. DOORS & SCHED-RANGE	2	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A233	PLAN - MECHANICAL YARD - RANGE	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
A240	PLANS & SCHEDULES-ASSET BLDG1	2	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A241	BUILDING ELEVATIONS, SECTIONS & AXONS - ASSET BLDG 1	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
A250	PLANS & SCHEDULES-ASSET BLDG 2	2	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A251	BUILDING ELEV. SECTIONS & AXONS - ASSET BLDG 2	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
A270	ENLARGED FLOOR PLANS - POLICE	6	09/03/2021	09/03/2021	RFI #70 (09/03/21)
A272	ENLARGED FLOOR PLANS - RANGE	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A280	STAIR PLANS & SECTIONS - POLICE (ST-01 & ST-02)	4	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A281	STAIR PLANS & SECTIONS - POLICE (ST-03)	5	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A282	STAIR & RAILING DETAILS	2	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A290	ROOF PLAN - POLICE	3	05/26/2021	05/27/2021	WP#04 (05/26/21)
A291	ROOF PLAN -RANGE	2	05/12/2021	05/12/2021	Permit Set (05/12/21)



Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
A292	ROOF DETAILS - POLICE	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
A293	ROOF DETAILS - RANGE	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
A311	REFLECTED CEILING PLAN -WEST- POLICE -LEVEL 1	6	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A312	REFLECTED CEILING PLAN -EAST- POLICE -LEVEL 1	3	05/26/2021	05/27/2021	WP#04 (05/26/21)
A321	REFLECTED CEILING PLAN -WEST- POLICE -LEVEL 2	6	09/09/2021	09/09/2021	RFI #74 (09/09/21)
A322	REFLECTED CEILING PLAN -EAST- POLICE -LEVEL 2	3	05/26/2021	05/27/2021	WP#04 (05/26/21)
A331	REFLECTED CEILING PLAN - RANGE	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
A341	CEILING DETAILS - POLICE	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
A342	CEILING DETAILS - POLICE	0	05/26/2021	05/27/2021	WP#04 (05/26/21)
A401	BUILDING ELEVATIONS - POLICE	5	07/09/2021	07/09/2021	PR #03 (07/09/21)
A402	BUILDING ELEVATIONS - RANGE	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
A411	AXONOMETRIC VIEWS - POLICE & RANGE BUILDING	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
A412	3D VIEWS	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
A501	BUILDING SECTIONS -POLICE	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
A502	BUILDING SECTIONS - POLICE	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
A503	BUILDING SECTIONS - POLICE	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
A504	BUILDING SECTIONS -POLICE	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
A505	BUILDING SECTIONS -POLICE	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
A506	BUILDING SECTIONS -POLICE	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
A507	BUILDING SECTIONS -RANGE	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
A511	WALL SECTIONS - POLICE	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
A512	WALL SECTIONS - POLICE	2	07/09/2021	07/09/2021	PR #03 (07/09/21)
A513	WALL SECTIONS - POLICE	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
A514	WALL SECTIONS - POLICE	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
A515	WALL SECTIONS - RANGE	2	07/09/2021	07/09/2021	PR #03 (07/09/21)
A521	SECTION DETAILS - POLICE	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
A522	SECTION DETAILS - POLICE	2	07/09/2021	07/09/2021	PR #03 (07/09/21)
A523	SECTION DETAILS - POLICE	2	07/09/2021	07/09/2021	PR #03 (07/09/21)
A524	SECTION DETAILS - POLICE	4	07/09/2021	07/09/2021	PR #03 (07/09/21)
A531	SECTION DETAILS - RANGE	2	07/09/2021	07/09/2021	PR #03 (07/09/21)
A601	PLAN DETAILS - POLICE	2	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A701	PARTITION TYPES	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
A702	DOOR SCHEDULE- POLICE, DOOR TYPES	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A703	DOOR DETAILS - INTERIOR-POLICE	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
A704	DOOR DETAILS - EXTERIOR - POLICE	2	07/09/2021	07/09/2021	PR #03 (07/09/21)
A705	DOOR & FENCE DETAILS - EXTERIOR -POLICE	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
A711	EQUIPMENT SCHEDULE - POLICE	2	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A801	FINISH SCHEDULE, NOTES & LEGEND - POLICE - LEVEL 1	2	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A802	FINISH SCHEDULE, NOTES & LEGEND - POLICE - LEVEL 2	2	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A803	FINISH SCHEDULE, NOTES & LEGEND - RANGE	2	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A811	FINISH PLAN - POLICE - LEVEL 1	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A812	FINISH PLAN - EAST - POLICE - LEVEL 1	1	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A821	FINISH PLAN - POLICE - LEVEL 2	3	09/03/2021	09/03/2021	RFI #70 (09/03/21)
A822	FINISH PLAN - EAST - POLICE - LEVEL 2	1	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A831	FINISH PLAN - RANGE	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
A841	FINISH DETAILS - POLICE	0	05/26/2021	05/27/2021	WP#04 (05/26/21)
A842	FINISH DETAILS - POLICE	0	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A901	INTERIOR ELEVATIONS - POLICE	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A902	INTERIOR ELEVATIONS - POLICE	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A903	INTERIOR ELEVATIONS - POLICE	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A904	INTERIOR ELEVATIONS - POLICE	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A905	INTERIOR ELEVATIONS - POLICE	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A906	INTERIOR ELEVATIONS - POLICE	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A907	INTERIOR ELEVATIONS - POLICE	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A921	INTERIOR ELEVATIONS - RANGE	2	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
A922	MILLWORK SECTIONS - POLICE	1	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
A923	MILLWORK SECTIONS -POLICE	1	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
<b>MECHANICAL</b>					
M001	MECHANICAL LEGEND	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
M002	MECHANICAL GENERAL NOTES	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
M003	MECHANICAL SCHEDULES	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
M004	MECHANICAL SCHEDULES	3	09/09/2021	09/09/2021	RFI #74 (09/09/21)
M005	MECHANICAL SCHEDULES	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
M006	MECHANICAL SCHEDULES	0	05/26/2021	05/27/2021	WP#04 (05/26/21)
M210	LEVEL 1 - POLICE MECHANICAL OVERALL PLAN	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
M211	LEVEL 1 - POLICE MECHANICAL PLAN - WEST	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)



Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
M212	LEVEL 1 - POLICE MECHANICAL PLAN - EAST	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
M220	LEVEL 2 - POLICE MECHANICAL OVERALL PLAN	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
M221	LEVEL 2 - POLICE MECHANICAL PLAN - WEST	4	09/09/2021	09/09/2021	RFI #74 (09/09/21)
M222	LEVEL 2 - POLICE MECHANICAL PLAN - EAST	4	09/09/2021	09/09/2021	RFI #74 (09/09/21)
M230	LEVEL 1 - RANGE MECHANICAL PLAN	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
M240	LEVEL 1 - ASSET BUILDINGS MECHANICAL PLAN	2	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
M250	LEVEL 1 - ASSET BUILDING 2 MECHANICAL PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
M290	ROOF - POLICE MECHANICAL OVERALL PLAN	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
M291	ROOF - POLICE MECHANICAL PLAN - WEST	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
M292	ROOF - POLICE MECHANICAL PLAN -EAST	4	09/09/2021	09/09/2021	RFI #74 (09/09/21)
M293	ROOF -RANGE MECHANICAL PLAN	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
M294	ROOF - ASSET BUILDING 1 MECHANICAL PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
M295	ROOF - ASSET BUILDING 2 MECHANICAL PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
M301	MECHANICAL ENLARGED PLAN	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
M401	CONTROLS	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
M402	MECHANICAL CONTROLS	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
M501	MECHANICAL DETAILS	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
M502	MECHANICAL DETAILS	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
M503	MECHANICAL DETAILS	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
<b>ELECTRICAL</b>					
E001	ELECTRICAL LEGEND AND NOTES	3	05/12/2021	05/12/2021	Permit Set (05/12/21)
E002	ELECTRICAL ONE LINE	6	07/09/2021	07/09/2021	PR #03 (07/09/21)
E003	ELECTRICAL ONE LINE	5	07/09/2021	07/09/2021	PR #03 (07/09/21)
E010	ELECTRICAL SCHEDULES	3	05/26/2021	05/27/2021	WP#04 (05/26/21)
E011	ELECTRICAL SCHEDULES	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
E012	ELECTRICAL SCHEDULES	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
E013	ELECTRICAL SCHEDULES	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
E014	ELECTRICAL SCHEDULES	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
E015	ELECTRICAL SCHEDULES	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
E016	ELECTRICAL SCHEDULES	2	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
E020	ELECTRICAL EQUIPMENT CONNECTION SCHEDULE	0	05/26/2021	05/27/2021	WP#04 (05/26/21)
E030	LIGHT FIXTURE SCHEDULES	4	08/05/2021	08/05/2021	PR #04 (08/05/21)
E031	LIGHTING CONTROL	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
E100	SITE - UNDERGROUND ELECTRICAL PLAN	4	07/09/2021	07/09/2021	PR #03 (07/09/21)
E101	SITE - ELECTRICAL PLAN	4	08/05/2021	08/05/2021	PR #04 (08/05/21)
E102	SITE - PHOTOMETRIC PLAN	0	08/05/2021	08/05/2021	PR #04 (08/05/21)
E103	SITE - ELECTRICAL ENLARGED PLAN	3	08/05/2021	08/05/2021	PR #04 (08/05/21)
E210	LEVEL 1 - POLICE ELECTRICAL OVERALL PLAN	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
E211	LEVEL 1 - POLICE ELECTRICAL PLAN - WEST	4	07/09/2021	07/09/2021	PR #03 (07/09/21)
E212	LEVEL 1 - POLICE ELECTRICAL PLAN -EAST	4	07/09/2021	07/09/2021	PR #03 (07/09/21)
E220	LEVEL 2 - POLICE ELECTRICAL OVERALL PLAN	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
E221	LEVEL 2 - POLICE ELECTRICAL PLAN - WEST	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
E222	LEVEL 2 - POLICE ELECTRICAL PLAN - EAST	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
E223	ROOF - POLICE ELECTRICAL PLAN	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
E230	LEVEL 1 - RANGE ELECTRICAL PLAN	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
E240	LEVEL 1 - ASSET BUILDING 1 ELECTRICAL PLAN	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
E250	LEVEL 1 - ASSET BUILDING 2 ELECTRICAL PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
E260	ELECTRICAL ENLARGED PLAN	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
E261	ELECTRICAL ENLARGED PLAN	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
E262	DISPATCH	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
E263	ELECTRICAL ENLARGED PLAN	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
E310	LEVEL 1 - POLICE MECH POWER PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
E311	LEVEL 1 - POLICE LIGHTING RCP - WEST	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
E312	LEVEL 1 - POLICE LIGHTING RCP - EAST	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
E320	LEVEL 2 - POLICE MECH POWER PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
E321	LEVEL 2 - POLICE LIGHTING RCP - WEST	2	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
E322	LEVEL 2 - POLICE LIGHTING RCP - EAST	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
E330	LEVEL 1 - RANGE LIGHTING RCP	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
E360	LIGHTING ENLARGED PLAN - STAFF STAIR	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
E361	LIGHTING ENLARGED PLAN - TRAINING	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
E401	LIGHTING ELEVATIONS	2	08/05/2021	08/05/2021	PR #04 (08/05/21)
E402	LIGHTING ELEVATIONS	3	08/05/2021	08/05/2021	PR #04 (08/05/21)
E410	LIGHTING SECTIONS	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
E411	LEVEL 1 - POLICE LIGHTING RCP -WEST	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
E412	LEVEL 1 - POLICE LIGHTING RCP - EAST	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
E421	LEVEL 2 - POLICE LIGHTING RCP - WEST	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
E422	LEVEL 2 - POLICE LIGHTING RCP - EAST	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)



Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
E430	LEVEL 1 - RANGE LIGHTING RCP	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
E440	LEVEL 1 - ASSET BUILDING 1 LIGHTING RCP	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
E450	LEVEL 1 - ASSET BUILDING 2 LIGHTING RCP	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
E501	ELECTRICAL ENLARGED PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
E502	ELECTRICAL ENLARGED PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
E510	LEVEL 1 - POLICE MECH POWER PLAN	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
E520	LEVEL 2 - POLICE MECH POWER PLAN	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
E530	LEVEL 1 - RANGE MECH POWER PLAN	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
E601	ELECTRICAL DETAILS	1	01/25/2021	01/25/2021	WP#02 (01/25/21)
E602	ELECTRICAL DETAILS	1	01/25/2021	01/25/2021	WP#02 (01/25/21)
E603	ELECTRICAL DETAILS	1	01/25/2021	01/25/2021	WP#02 (01/25/21)
E610	LEVEL 1 - FIRE ALARM PLAN	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
E620	LEVEL 2 - FIRE ALARM PLAN	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
E630	LEVEL 1 - RANGE FIRE ALARM PLAN	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
E701	ELECTRICAL DETAILS	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
E702	ELECTRICAL DETAILS	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
E703	ELECTRICAL DETAILS	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
E704	ELECTRICAL DETAILS	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
E710	LEVEL 1 -FIRE ALARM PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
E720	LEVEL 2 -FIRE ALARM PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
E730	LEVEL 1 - RANGE FIRE ALARM PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
E740	LEVEL 1 - ASSET BUILDING 1 FIRE ALARM PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
E750	LEVEL 1 - ASSET BUILDING 2 FIRE ALARM PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
<b>PLUMBING</b>					
P001	PLUMBING LEGEND AND NOTES	3	05/12/2021	05/12/2021	Permit Set (05/12/21)
P002	PLUMBING SCHEDULES	4	07/09/2021	07/09/2021	PR #03 (07/09/21)
P003	PLUMBING SCHEDULES	3	05/26/2021	05/27/2021	WP#04 (05/26/21)
P101	SITE - PLUMBING PLAN	3	05/26/2021	05/27/2021	WP#04 (05/26/21)
P210	LEVEL 1 - POLICE PLUMBING OVERALL PLAN	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
P210U	LEVEL 1 - POLICE PLUMBING UNDERGROUND OVERALL PLAN	3	05/12/2021	05/12/2021	Permit Set (05/12/21)
P211	LEVEL 1 - POLICE PLUMBING PLAN - WEST	4	07/09/2021	07/09/2021	PR #03 (07/09/21)
P211U	LEVEL 1 - POLICE PLUMBING UNDERGROUND PLAN - WEST	5	07/09/2021	07/09/2021	PR #03 (07/09/21)
P212	LEVEL 1 - POLICE PLUMBING PLAN - EAST	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
P212U	LEVEL 1 - POLICE PLUMBING UNDERGROUND PLAN - EAST	3	05/26/2021	05/27/2021	WP#04 (05/26/21)
P220	LEVEL 2 - POLICE PLUMBING OVERALL PLAN	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
P221	LEVEL 2 - POLICE PLUMBING PLAN - WEST	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
P222	LEVEL 2 - POLICE PLUMBING PLAN - EAST	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
P230	LEVEL 1 - RANGE PLUMBING PLAN	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
P230U	LEVEL 1 - RANGE PLUMBING UNDERGROUND PLAN	4	07/09/2021	07/09/2021	PR #03 (07/09/21)
P240	ASSET BUILDINGS 1&2 PLUMBING PLANS	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
P240U	LEVEL 1 - ASSET BUILDING 1 PLUMBING UNDERGROUND PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
P250	LEVEL 1 - ASSET BUILDING 2 PLUMBING PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
P250U	LEVEL 1 - ASSET BUILDING 2 PLUMBING UNDERGROUND PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
P290	ROOF - POLICE PLUMBING OVERALL PLAN	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
P291	ROOF - POLICE PLUMBING PLAN - WEST	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
P292	ROOF - POLICE PLUMBING PLAN - EAST	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
P293	ROOF - RANGE PLUMBING PLAN	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
P294	ROOF -ASSET BUILDING 1 PLUMBING PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
P295	ROOF -ASSET BUILDING 2 PLUMBING PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
P301	PLUMBING ENLARGED PLANS	2	05/26/2021	05/27/2021	WP#04 (05/26/21)
P302	PLUMBING ENLARGED PLANS	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
P303	PLUMBING ENLARGED PLANS	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
P304	PLUMBING ENLARGED PLANS	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
P401	SANITARY ISOMETRICS	1	05/26/2021	05/27/2021	WP#04 (05/26/21)
P402	SANITARY ISOMETRICS	2	07/09/2021	07/09/2021	PR #03 (07/09/21)
P403	SANITARY ISOMETRICS	2	07/09/2021	07/09/2021	PR #03 (07/09/21)
P404	SANITARY ISOMETRICS	2	07/09/2021	07/09/2021	PR #03 (07/09/21)
P405	GAS ISOMETRICS	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
P406	GAS ISOMETRICS	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
P407	GAS ISOMETRICS	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
P501	PLUMBING DETAILS	3	05/12/2021	05/12/2021	Permit Set (05/12/21)
P502	PLUMBING DETAILS	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
P503	PLUMBING DETAILS	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
<b>FIRE PROTECTION</b>					
FP001	FIRE PROTECTION LEGEND AND NOTES	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
FP210	LEVEL 1 - POLICE FIRE PROTECTION OVERALL PLAN	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
FP220	LEVEL 2 - POLICE FIRE PROTECTION OVERALL PLAN	3	05/12/2021	05/12/2021	Permit Set (05/12/21)
FP230	LEVEL 1 - RANGE & ASSET FIRE PROTECTION PLANS	2	05/12/2021	05/12/2021	Permit Set (05/12/21)





Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
<b>AUDIO / VISUAL</b>					
AV001	AUDIO/VISUAL LEGEND	2	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
AV002	AUDIO/VISUAL ONE LINE	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
AV003	AUDIO/VISUAL ONE LINE	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
AV004	AUDIO/VISUAL ONE LINE	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
AV005	AUDIO/VISUAL ONE LINE	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
AV006	AUDIO/VISUAL ONE LINE	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
AV007	AUDIO/VISUAL ONE LINE	1	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
AV008	AUDIO/VISUAL SCHEDULES	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
AV210	LEVEL 1 - POLICE AUDIO/VISUAL OVERALL PLAN	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
AV211	LEVEL 1 - POLICE AUDIO/VISUAL PLAN - EAST	2	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
AV212	LEVEL 1 - POLICE AUDIO/VISUAL PLAN - WEST	2	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
AV220	LEVEL 2 - POLICE TECHNOLOGY OVERALL PLAN	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
AV221	LEVEL 2 - POLICE TECHNOLOGY PLAN - WEST	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
AV222	LEVEL 2 - POLICE TECHNOLOGY PLAN - EAST	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
AV230	LEVEL 1 - RANGE TECHNOLOGY PLAN	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
AV301	AUDIO/VISUAL ENLARGED PLAN	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
AV302	AUDIO/VISUAL ENLARGED PLAN	1	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
AV303	AUDIO/VISUAL ENLARGED PLAN	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
AV304	AUDIO/VISUAL ENLARGED PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
AV401	AUDIO/VISUAL DETAILS	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
AV402	AUDIO/VISUAL DETAILS	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
<b>TELECOMMUNICATIONS</b>					
T001	TECHNOLOGY LEGEND AND NOTES	4	07/09/2021	07/09/2021	PR #03 (07/09/21)
T002	TECHNOLOGY LEGEND AND NOTES	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
T003	TECHNOLOGY ONE LINE	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
T004	TECHNOLOGY SCHEDULES	3	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
T101	SITE - TECHNOLOGY PLAN	2	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
T210	LEVEL 1 - POLICE TECHNOLOGY OVERALL PLAN	2	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
T211	LEVEL 1 - POLICE TECHNOLOGY PLAN - WEST	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
T212	LEVEL 1 - POLICE TECHNOLOGY PLAN - EAST	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
T220	LEVEL 2 - POLICE TECHNOLOGY OVERALL PLAN	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
T221	LEVEL 2 - POLICE TECHNOLOGY PLAN - WEST	2	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
T222	LEVEL 2 - POLICE TECHNOLOGY PLAN - EAST	2	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
T230	LEVEL 1 - RANGE TECHNOLOGY PLAN	3	07/09/2021	07/09/2021	PR #03 (07/09/21)
T240	LEVEL 1 - ASSET BUILDING 1 TECHNOLOGY PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
T250	LEVEL 1 - ASSET BUILDING 2 TECHNOLOGY PLAN	1	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
T301	TECHNOLOGY ENLARGED PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
T302	TECHNOLOGY ENLARGED PLAN	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
T311	LEVEL 1 - POLICE SECURITY PLAN - WEST	2	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
T312	LEVEL 1 - POLICE SECURITY PLAN - EAST	1	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
T321	LEVEL 2 - POLICE SECURITY PLAN - WEST	2	07/19/2021	07/19/2021	WP#04 - Addendum 1 (07/19/21)
T322	LEVEL 2 - POLICE SECURITY PLAN - EAST	1	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
T330	LEVEL 1 - RANGE SECURITY PLAN	1	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
T350	LEVEL 1 - ASSET BUILDING 2 SECURITY PLAN	0	06/08/2021	06/08/2021	WP#04 - Supplemental Sheets (06/ 08/21)
T401	TECHNOLOGY ENLARGED PLAN	3	05/12/2021	05/12/2021	Permit Set (05/12/21)
T402	TECHNOLOGY ENLARGED PLAN	2	05/12/2021	05/12/2021	Permit Set (05/12/21)
T403	TECHNOLOGY DETAILS	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
T404	TECHNOLOGY DETAILS	0	11/09/2020	12/10/2020	DD Budget Set 11-9 (11/09/20)
T501	TECHNOLOGY DETAILS	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
T502	TECHNOLOGY DETAILS	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
T503	TECHNOLOGY DETAILS	1	05/12/2021	05/12/2021	Permit Set (05/12/21)
T504	TECHNOLOGY DETAILS	1	05/12/2021	05/12/2021	Permit Set (05/12/21)





## Exhibit C - Enumeration of Documents

### Current Specifications

Number	Description	Revision	Issued Date	Received Date	Set
<b>00 - Procurement and Contracting Requirements</b>					
00 01 10	Table of Contents	5	06/08/21	06/08/21	WP#04 - Supplemental Sheets
<b>01 - General Requirements</b>					
01 00 00	GENREAL REQUIREMENTS	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 01 00	Summary of Work	4	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 02 00	Allowances	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 02 50	MEASUREMENT AND PAYMENT	4	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 03 00	Alternates	3	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 04 00	COORDINATION	4	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 04 50	CUTTING AND PATCHING	4	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 05 00	FIELD ENGINEERING	4	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 06 00	REGULATORY REQUIREMENTS	4	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 20 00	Project Meetings	3	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 31 00	Project Management and Coordination	3	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 32 00	Construction Progress Documentation	3	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 33 00	Submittal Procedures	3	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 40 00	QUALITY REQUIREMENTS	4	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 42 00	References	3	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 43 00	Mock-Up Procedures	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 45 23	Code Required Special Inspections and Procedures	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 50 00	CONSTRUCTION FACILITIES AND TEMPORARY CONTROLS	4	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 60 00	Materials and Equipment	3	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 70 00	CONTRACT CLOSEOUT	4	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 71 00	Cleaning	3	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 72 00	Project Record Documents	3	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 73 00	Operation and Maintenance Data	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 74 00	WARRANTIES AND BONDS	3	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 74 19	Construction Waste Management	3	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 78 00	Closeout Submittals	0	05/26/21	05/27/21	WP#04
01 79 00	Minimum Owner Training requirements	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 81 13	LEED Certification Requirements	3	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 81 19	ENVIROMENTAL COMPLIANCE	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 82 00	Demonstration and Traininc	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
01 91 13	General Commissioning Requiremets	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
<b>03 - Concrete</b>					
03 00 00	DIVISION 3 CONCRETE	1	05/26/21	05/27/21	WP#04
03 11 13	Structural Concrete Forming	2	05/26/21	05/27/21	WP#04
03 11 15	Expanded Polystyrene Foam Block Formwork	2	05/26/21	05/27/21	WP#04
03 15 00	Cast-In Anchors and Embeds	2	05/26/21	05/27/21	WP#04
03 20 00	Concrete Reinforcing	2	05/26/21	05/27/21	WP#04
03 30 00	Cast-in-Place Concrete	0	05/26/21	05/27/21	WP#04
03 30 13	Conrete Footings	2	05/26/21	05/27/21	WP#04
03 30 53	Civil Site Concrete	1	05/26/21	05/27/21	WP#04
03 31 00	Structural Concrete	2	05/26/21	05/27/21	WP#04
03 31 50	Grouts	1	05/26/21	05/27/21	WP#04
03 35 43	Bonded Abrasive Polished Concrete	1	05/26/21	05/27/21	WP#04
03 36 60	Concrete Floor Sealer	1	05/26/21	05/27/21	WP#04
03 62 14	Grouting Steel Base Plates	2	05/26/21	05/27/21	WP#04
<b>04 - Masonry</b>					
04 00 00	DIVISION 4 MASONRY	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
04 05 13	Masonry Mortar	3	06/08/21	06/08/21	WP#04 - Supplemental Sheets
04 22 00	Concrete Unit Masonry	4	06/08/21	06/08/21	WP#04 - Supplemental Sheets
04 40 00	Stone	3	06/08/21	06/08/21	WP#04 - Supplemental Sheets
04 72 00	Cast Stone	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
04 73 23	Calcium Silicate Manufactured Building Stone Masonry	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
<b>05 - Metals</b>					
05 00 00	DIVISION 5 METALS	1	05/26/21	05/27/21	WP#04
05 01 00	Miscellaneous Metals	1	05/26/21	05/27/21	WP#04
05 12 00	Structural Steel Framing	2	05/26/21	05/27/21	WP#04
05 21 00	Steel Joists	2	05/26/21	05/27/21	WP#04
05 31 14	Steel Composite Floor Decking	2	05/26/21	05/27/21	WP#04
05 31 23	Steel Roof Decking	2	05/26/21	05/27/21	WP#04
05 40 00	Cold-Formed Metal Stud Framing	1	05/26/21	05/27/21	WP#04
05 51 13	Metal Stairs and Railings	1	05/26/21	05/27/21	WP#04
05 73 50	Perforated Metal	1	05/26/21	05/27/21	WP#04



Number	Description	Revision	Issued Date	Received Date	Set
<b>06 - Wood, Plastics, and Composites</b>					
06 00 00	DIVISION 6 - WOOD AND PLASTICS	0	05/26/21	05/27/21	WP#04
06 10 00	Rough Carpentry	0	05/26/21	05/27/21	WP#04
06 16 53	Sheathing	1	05/26/21	05/27/21	WP#04
06 20 00	Finish Carpentry	0	05/26/21	05/27/21	WP#04
06 40 00	Architectural Woodwork	0	05/26/21	05/27/21	WP#04
<b>07 - Thermal and Moisture Protection</b>					
07 13 26	Blindside Waterproofing	1	05/26/21	05/27/21	WP#04
07 19 50	Vapor Barrier	1	05/26/21	05/27/21	WP#04
07 20 00	Insulation	1	05/26/21	05/27/21	WP#04
07 24 13	Exterior Insulation and Finish System (EIFS)	1	05/26/21	05/27/21	WP#04
07 24 23	Direct Applied Exterior Finish System (DEFS)	1	05/26/21	05/27/21	WP#04
07 27 20	Fluid-Applied Membrane Weather Barrier	1	05/26/21	05/27/21	WP#04
07 42 14	METAL ROOF SCREEN PANELS AND SITE WALL LOUVER PANELS	0	05/26/21	05/27/21	WP#04
07 42 17	Metal Panels	2	07/19/21	07/19/21	WP#04 - Addendum 1
07 42 44	Composite Metal Panels (Aluminum-Faced)	2	05/26/21	05/27/21	WP#04
07 54 23	Thermoplastic Roof System (TPO)	1	05/26/21	05/27/21	WP#04
07 60 00	Flashing and Sheet Metal	1	05/26/21	05/27/21	WP#04
07 72 00	Roof Hatches	1	05/26/21	05/27/21	WP#04
07 84 00	Firestopping	1	05/26/21	05/27/21	WP#04
07 92 00	Sealants & Caulking	1	05/26/21	05/27/21	WP#04
<b>08 - Openings</b>					
08 00 00	DIVISION 8 OPENINGS	0	05/26/21	05/27/21	WP#04
08 11 13	Hollow Metal Doors and Frames	1	05/26/21	05/27/21	WP#04
08 14 16	WOOD DOORS	0	05/26/21	05/27/21	WP#04
08 29 00	ACCESS DOORS	0	05/26/21	05/27/21	WP#04
08 33 23	Overhead Coiling Doors	1	05/26/21	05/27/21	WP#04
08 36 00	Sectional Overhead Doors	1	05/26/21	05/27/21	WP#04
08 40 00	Entrances and Storefronts	1	05/26/21	05/27/21	WP#04
08 56 00	LAMINATED POLYCARBONATE GLAZING	0	05/26/21	05/27/21	WP#04
08 70 00	Hardware	3	07/19/21	07/19/21	WP#04 - Addendum 1
08 70 01	HARDWARE AT ALUMINUM DOORS	2	07/19/21	07/19/21	WP#04 - Addendum 1
08 80 00	Glazing	1	05/26/21	05/27/21	WP#04
<b>09 - Finishes</b>					
09 00 00	DIVISION 9 FINISHES	0	06/08/21	06/08/21	WP#04 - Supplemental Sheets
09 24 23	Plaster	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
09 29 00	Gypsum Board Systems	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
09 30 10	TILE	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
09 51 23	Acoustical Tile Ceilings	0	03/23/21	03/23/21	WP#03 - Addendum 1
09 51 51	Cube Ceiling Systems	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
09 52 00	ACOUSTICAL PANELS	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
09 54 50	SECURITY PLANK METAL CEILINGS	0	05/26/21	05/27/21	WP#04
09 55 33	WOOD LOOK SUSPENDED SOFFIT	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
09 65 00	Resilient Flooring	2	07/19/21	07/19/21	WP#04 - Addendum 1
09 65 50	RESILIENT ATHLETIC FLOORING	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
09 68 00	Carpeting	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
09 69 00	Access Flooring	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
09 90 00	Painting	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
09 95 00	WALLCOVERING	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
<b>10 - Specialties</b>					
10 00 00	Specialties	0	06/08/21	06/08/21	WP#04 - Supplemental Sheets
10 00 00.0	DIVISION 10 - SPECIALTIES	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
10 00 01	Miscellaneous Specialites	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
10 15 50	TOILET COMPARTMENTS	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
10 42 00	Plaque	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
10 43 00	Exterior Signs	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
10 44 00	INTERIOR SIGNAGE	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
10 50 00	LOCKERS	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
10 50 10	PERSONNEL LOCKERS	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
10 51 13	Metal Lockers	0	06/08/21	06/08/21	WP#04 - Supplemental Sheets
10 51 14	EVIDENCE LOCKERS	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
10 51 21	GEAR BAG LOCKERS	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
10 73 00	Protective Covers	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
10 75 16	Flagpoles	3	06/08/21	06/08/21	WP#04 - Supplemental Sheets
10 80 00	TOILET AND BATH ACCESSORIES	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets



Number	Description	Revision	Issued Date	Received Date	Set
10 82 13	Roof Screens	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
<b>11 - Equipment</b>					
11 00 00	DIVISION 11 - EQUIPMENT	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
11 12 30	Exterior Gate Operators	2	06/08/21	06/08/21	WP#04 - Supplemental Sheets
11 45 00	Equipment	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
11 60 00	EVIDENCE PROCESSING EQUIPMENT	1	06/08/21	06/08/21	WP#04 - Supplemental Sheets
<b>14 - Conveying Equipment</b>					
14 00 00	DIVISION 14 - CONVEYING SYSTEMS	0	05/26/21	05/27/21	WP#04
14 24 46	MACHINE ROOMLESS HYDRAULIC ELEVATORS	1	05/26/21	05/27/21	WP#04
<b>21 - Fire Suppression</b>					
21 00 00	DIVISION 21 FIRE SUPPRESSION	1	05/26/21	05/27/21	WP#04
21 05 00	COMMON WORK RESULTS FOR FIRE SUPPRESSION	2	05/26/21	05/27/21	WP#04
21 09 00	Fire Suppression System Automation and Automatic Control System	1	05/26/21	05/27/21	WP#04
21 13 00	Fire Suppression Sprinkler Systems	2	05/26/21	05/27/21	WP#04
21 13 19	Preaction Suppression Systems	1	05/26/21	05/27/21	WP#04
21 22 00	Clean-Agent Fire Extinguishing Systems	1	05/26/21	05/27/21	WP#04
21 90 00	Fire Suppression System Project Closeout	1	05/26/21	05/27/21	WP#04
<b>22 - Plumbing</b>					
22 00 00	DIVISION 22 PLUMBING	1	05/26/21	05/27/21	WP#04
22 05 00	COMMON WORK RESULTS FOR PLUMBING	2	05/26/21	05/27/21	WP#04
22 05 50	Plumbing Seismic Restraints	1	05/26/21	05/27/21	WP#04
22 07 00	Plumbing Insulation	1	05/26/21	05/27/21	WP#04
22 08 00	Commissioning of Plumbing Systems	1	05/26/21	05/27/21	WP#04
22 09 00	Plumbing Automation and Automatic Temperature Control System	1	05/26/21	05/27/21	WP#04
22 10 00	Plumbing Piping	2	05/26/21	05/27/21	WP#04
22 15 00	Compressed Air System	1	05/26/21	05/27/21	WP#04
22 21 23	Natural Gas Systems	2	05/26/21	05/27/21	WP#04
22 30 00	Plumbing Equipment	2	05/26/21	05/27/21	WP#04
22 40 00	Plumbing Fixtures	2	05/26/21	05/27/21	WP#04
22 90 00	Plumbing Project Closeout	1	05/26/21	05/27/21	WP#04
<b>23 - Heating, Ventilating, and Air Conditioning (HVAC)</b>					
23 00 00	DIVISION 23 HVAC	1	05/26/21	05/27/21	WP#04
23 05 01	Mechanical and Electrical Coordination	2	05/26/21	05/27/21	WP#04
23 05 02	Basic Mechanical Requirements	2	05/26/21	05/27/21	WP#04
23 05 03	Basic Mechanical Materials and Methods	2	05/26/21	05/27/21	WP#04
23 05 13	Motors and Starters	1	05/26/21	05/27/21	WP#04
23 05 21	Pipe and Pipe Fittings	2	05/26/21	05/27/21	WP#04
23 05 22	Piping Accessories	2	05/26/21	05/27/21	WP#04
23 05 23	Valves	2	05/26/21	05/27/21	WP#04
23 05 29	Pipe Supports and Anchors	2	05/26/21	05/27/21	WP#04
23 05 30	Electronic Speed Controllers	1	05/26/21	05/27/21	WP#04
23 05 48	Vibration Control	1	05/26/21	05/27/21	WP#04
23 05 49	Seismic Restraints	1	05/26/21	05/27/21	WP#04
23 05 53	Mechanical Identification	1	05/26/21	05/27/21	WP#04
23 05 93	Test-Adjust-Balance	1	05/26/21	05/27/21	WP#04
23 07 00	Mechanical Insulation	1	05/26/21	05/27/21	WP#04
23 08 00	Commissioning of HVAC Systems	1	05/26/21	05/27/21	WP#04
23 09 00	Building Automation and Automatic Temp Control System	1	05/26/21	05/27/21	WP#04
23 23 00	Refrigerant Piping	1	05/26/21	05/27/21	WP#04
23 31 13	Ductwork	1	05/26/21	05/27/21	WP#04
23 33 00	Ductwork Accessories	1	05/26/21	05/27/21	WP#04
23 34 00	HVAC Fans	1	05/26/21	05/27/21	WP#04
23 36 00	Air Terminals Units	1	05/26/21	05/27/21	WP#04
23 37 00	Air Inlets and Outlets	1	05/26/21	05/27/21	WP#04
23 40 00	Air Cleaning	1	05/26/21	05/27/21	WP#04
23 51 00	Flue Systems	1	05/26/21	05/27/21	WP#04
23 74 00	Packaged Rooftop Air Conditioning Units	1	05/26/21	05/27/21	WP#04
23 81 19	PACKAGED TERMINAL AIR CONDITIONING UNITS	1	05/26/21	05/27/21	WP#04
23 81 23	Electronic Room Air Conditions Unit	1	05/26/21	05/27/21	WP#04
23 81 26	Split System Air Conditioners	1	05/26/21	05/27/21	WP#04
23 82 39	Heating Terminal Units	1	05/26/21	05/27/21	WP#04
23 90 00	Project Closeout	1	05/26/21	05/27/21	WP#04
<b>26 - Electrical</b>					
26 00 00	DIVISION 26 ELECTRICAL	1	05/26/21	05/27/21	WP#04
26 05 00	Electrical Requirements	2	05/26/21	05/27/21	WP#04



Number	Description	Revision	Issued Date	Received Date	Set
26 05 01	MECHANICAL AND ELECTRICAL COORDINATION	0	05/26/21	05/27/21	WP#04
26 05 02	BASIC MATERAILS AND METHODS	2	05/26/21	05/27/21	WP#04
26 05 03	Manufacturers	1	05/26/21	05/27/21	WP#04
26 05 10	Testing	1	05/26/21	05/27/21	WP#04
26 05 19	Electrical Power Conductors and Cables	1	05/26/21	05/27/21	WP#04
26 05 26	Grounding and Bonding	2	05/26/21	05/27/21	WP#04
26 05 29	Hangers and Supports	1	05/26/21	05/27/21	WP#04
26 05 33	RACEWAYS AND BOXES	2	05/26/21	05/27/21	WP#04
26 05 39	Underfloor Manufactured Wiring Systems	1	05/26/21	05/27/21	WP#04
26 05 43	Underground Ducts, Raceways and Manholes	2	05/26/21	05/27/21	WP#04
26 05 48	Vibration and Seismic Controls	1	05/26/21	05/27/21	WP#04
26 05 53	Identification	2	05/26/21	05/27/21	WP#04
26 08 00	Commissioning of Electrical Systems	1	05/26/21	05/27/21	WP#04
26 09 13	Electrical Power Monitoring-Tenant Submetering	1	05/26/21	05/27/21	WP#04
26 09 43	Lighting Control System	1	05/26/21	05/27/21	WP#04
26 09 44	Wireless Network Lighting Control	1	05/26/21	05/27/21	WP#04
26 22 13	Low-Voltage Distribution Transformers	1	05/26/21	05/27/21	WP#04
26 23 00	Low-Voltage Switchgear	1	05/26/21	05/27/21	WP#04
26 24 13	Distribution Switchboards	1	05/26/21	05/27/21	WP#04
26 24 16	Panelboards	1	05/26/21	05/27/21	WP#04
26 27 26	Wiring Devices	1	05/26/21	05/27/21	WP#04
26 28 16	Enclosed Switches, Fuses and Circuit Breakers	1	05/26/21	05/27/21	WP#04
26 32 14	Gas-Engine Driven Generator Sets	1	05/26/21	05/27/21	WP#04
26 33 53	Static Uninterruptable Power Supply	1	05/26/21	05/27/21	WP#04
26 36 23	Automatic Transfer Switches	1	05/26/21	05/27/21	WP#04
26 41 13	Lightning Protection for Structures	2	05/26/21	05/27/21	WP#04
26 43 13	Surge Protective Device (SPD) Selenium Enhanced	1	05/26/21	05/27/21	WP#04
26 43 14	Surge Protective Device (SPD)	2	05/26/21	05/27/21	WP#04
26 50 00	Lighting	1	05/26/21	05/27/21	WP#04
26 56 13	Poles and Standards	1	05/26/21	05/27/21	WP#04
26 90 00	Project Closeout	1	05/26/21	05/27/21	WP#04
<b>27 - Communications</b>					
27 00 00	DIVISION 27 COMMUNICATIONS	1	05/26/21	05/27/21	WP#04
27 05 00	Common Work Results for Communications	2	05/26/21	05/27/21	WP#04
27 05 26	Telecommunications Grounding and Bonding	1	05/26/21	05/27/21	WP#04
27 05 33	Telecommunications Raceways and Boxes	1	05/26/21	05/27/21	WP#04
27 05 36	Cable Tray	1	05/26/21	05/27/21	WP#04
27 05 43	Underground Ducts, Raceways and Manholes	2	05/26/21	05/27/21	WP#04
27 11 00	Communications Equipment Room Fit-Out	1	05/26/21	05/27/21	WP#04
27 13 13	Communications Copper Backbone Cabling	1	05/26/21	05/27/21	WP#04
27 13 23	Communications Optical Fiber Backbone Cabling	1	05/26/21	05/27/21	WP#04
27 15 00	Communications Horizontal Cabling	1	05/26/21	05/27/21	WP#04
27 41 00	Audio Visual Systems	1	05/26/21	05/27/21	WP#04
27 41 40	CATV Distribution System	1	05/26/21	05/27/21	WP#04
<b>28 - Electronic Safety and Security</b>					
28 00 00	Security Systems - General	1	05/26/21	05/27/21	WP#04
28 00 01	SECURITY SYSTEMS MONITORING AND CONTROLS	1	05/26/21	05/27/21	WP#04
28 13 00	Access Control	1	05/26/21	05/27/21	WP#04
28 23 00	Video Surveillance System	1	05/26/21	05/27/21	WP#04
28 46 00	ADDRESSABLE FIRE ALARM SYSTEM	1	05/26/21	05/27/21	WP#04
28 50 10	AREA OF RESUCE ASSISTANCE SYSTEM	0	05/26/21	05/27/21	WP#04
28 50 20	EMERGENCY RESPONDER RADIO SYSTEM	0	05/26/21	05/27/21	WP#04
<b>31 - Earthwork</b>					
31 00 00	DIVISION 31 - EARTHWORK	0	05/26/21	05/27/21	WP#04
31 10 00	Site Clearing and Demolition	1	05/26/21	05/27/21	WP#04
31 20 00	EARTHWORK	0			WP#01
31 23 19	Dewatering	1	05/26/21	05/27/21	WP#04
31 31 16	Termite Control	1	05/26/21	05/27/21	WP#04
<b>32 - Exterior Improvements</b>					
32 00 00	EXTERIOR IMPROVEMENTS	0	05/26/21	05/27/21	WP#04
32 12 16	Hot-Mix Asphalt Paving	1	05/26/21	05/27/21	WP#04
32 13 13	Concrete Paving	0	03/08/21	03/09/21	WP#3
32 18 23	Synthetic Turf	1	05/26/21	05/27/21	WP#04
32 31 13	Chain Link Fencing	1	05/26/21	05/27/21	WP#04
32 31 19	Metal Fencing	1	05/26/21	05/27/21	WP#04



Number	Description	Revision	Issued Date	Received Date	Set
32 31 20	Metal Screen Fencing	1	05/26/21	05/27/21	WP#04
32 84 00	Planting Irrigation	1	05/26/21	05/27/21	WP#04
32 92 10	Turf Sodding	1	05/26/21	05/27/21	WP#04
32 92 20	Turf Seeding	1	05/26/21	05/27/21	WP#04
32 93 00	Trees, Shrubs and Groundcover	1	05/26/21	05/27/21	WP#04
33 - Utilities					
33 00 00	DIVISION 33 SITE UTILITIES	0	05/26/21	05/27/21	WP#04
33 05 00	Common Work Results for Utilities	1	05/26/21	05/27/21	WP#04
33 20 00	Standard Specification for Design and Construction of Water Lines and Sewer Lines	1	05/26/21	05/27/21	WP#04
33 41 00	Storm Drainage	1	05/26/21	05/27/21	WP#04
33 44 43	STORM WATER TREATMENT DEVICE	0	05/26/21	05/27/21	WP#04