

City of Fayetteville Staff Review Form

2022-0079

Legistar File ID

2/15/2022

City Council Meeting Date - Agenda Item Only  
N/A for Non-Agenda Item

Matt Casey

1/26/2022

ENGINEERING (621)

Submitted By

Submitted Date

Division / Department

Action Recommendation:

Staff recommends approval of Change Order #7 to the RFQ # 19-05 contract with Flintco, LLC for the Porter Road and Deane Street Roundabout as part of the Police Headquarters Facilities Project in the amount of \$4,169,565.00, approval of a construction contingency of \$280,000.00 and approval of a Budget Adjustment.

Budget Impact:

4602.860.7218-5809.00

2019 Transportation Bond

Account Number

Fund

46020.7218.1010

Midtown Corridor - Porter and Deane  
Roundabout

Project Number

Project Title

Budgeted Item? Yes

Current Budget \$ 134,320.00

Funds Obligated \$ -

Current Balance \$ 134,320.00

Does item have a cost? Yes

Item Cost \$ 4,449,565.00

Budget Adjustment Attached? Yes

Budget Adjustment \$ 4,449,565.00

Remaining Budget \$ 134,320.00

Purchase Order Number: 2019-839

Previous Ordinance or Resolution # 235-21

V20210527

Change Order Number: 7

Approval Date:

Original Contract Number: 2019-62

Comments: Item cost includes change order amount of \$4,169,565 plus the contingency of \$280,000



**MEETING OF FEBRUARY 15, 2021**

**TO:** Mayor and City Council

**THRU:** Susan Norton, Chief of Staff  
Chris Brown, Public Works Director

**FROM:** Matt Casey, Engineering Design Manager

**DATE:** January 25, 2022

**SUBJECT: Change Order #7 to RFQ #19-05 Contract with Flintco, LLC for the Porter Road and Deane Street Roundabout as part of the Police Headquarters 2019 Bond Project.**

---

**RECOMMENDATION:**

Staff recommends approval of Change Order #7 to the RFQ # 19-05 contract with Flintco, LLC for the Porter Road and Deane Street Roundabout as part of the Police Headquarters Facilities Project in the amount of \$4,169,565.00, approval of a construction contingency of \$280,000.00 and approval of a Budget Adjustment.

**BACKGROUND:**

- In April 2019, Fayetteville voters approved the public safety bond question 9 in the 2019 bond initiative, which included a new police headquarters, and identified \$38,801,126 for the new facilities.
- In September 2019, Resolution 202-19 authorized the approval of the Land Sale Agreement with the University of Arkansas System Division of Agriculture in the amount of \$2,590,000 for 11.50 acres with PD utilizing 10 acres and Fire utilizing 1.5 acres. The Close of the Land is ongoing.
- In September 2019, The City of Fayetteville Purchasing Division managed the RFQ process of selecting a construction manager at risk for the Police Headquarters Facilities. The request for statement of qualifications (RFQ) was advertised on 9-3-19 with a deadline of 9-26-19. Ten responses were received. Three construction management firms were short listed for interview. The selection committee chose Flintco to negotiate a CMAR contract for the Police Headquarters.
- In December 2019, Resolution 282-19 authorized the approval of a Construction Manager at Risk contract with Flintco Construction and included pre-construction services.
- In January of 2021, resolution 37-21 was approved for the Earthwork package for the police headquarters and Fire Station 8.
- In January of 2021, Resolution 37-21 authorized Change Order #1 for earthwork and grading.
- On April 6th of 2021, Resolution 116-21 authorized Change Order #2 including Foundations, Masonry, Structural Steel, and the Elevator

- On May 18<sup>th</sup> of 2021, Resolution 146-21 authorized Change Order #3 including Site Utilities, Fire Sprinkler, Mechanical, Ventilation, Electrical, Plumbing and Equipment.
- In June of 2021, Resolution 175-21 approved Change Order #4 for Masonry, Metal Studs, Drywall, Ceilings and Metal Panels.
- In October of 2021, Resolution 235-21 authorized approval of Change Order #5 for Railings, doors, frames, hardware, signage lockers and pre-engineered buildings.
- In November of 2021, Resolution 235-21 authorized approval of Change Order #6 for polished concrete floors, millwork, finish carpentry, calking, sealants, waterproofing, overhead doors, flooring, drywall finish, paint, elevated access flooring, ordinance and equipment, landscaping

#### **DISCUSSION:**

The scope of this work includes construction of the roadway improvements for Porter Road and Deane Street along the Police Headquarters and Fire Station frontage. This work includes construction of a roundabout at the intersection, widening of Porter Road and Deane Street, on-street parking, storm sewer, curb and gutter, multi-use trail, street trees, landscaping, lighting and conduit for future IT use.

#### **BUDGET/STAFF IMPACT:**

The roadway improvements (\$4,169,565.00) are funded by the 2019 Transportation Bond Program. The City has a design contract with Olsson Associates, Inc. for the design of the Midtown Corridor Project. This change order covers phase 1 of 3 phases of this project. The design contract was approved for \$1,082,571.40. With the approval of this change order, it brings the current total Midtown Corridor Project costs to \$5,252,136.40. Phase 2 and 3 designs will be complete in the first quarter of 2022.

#### **Attachments:**

Change Order #7  
Site Exhibit



# AIA Document G701™ – 2017

## Change Order

<b>PROJECT:</b> (Name and address) Deane & Porter Road Improvements Fayetteville Police Headquarters 71800 N. Porter Rd Fayetteville Arkansas 72703	<b>CONTRACT INFORMATION:</b> Contract For: General Construction  Date: December 03, 2019	<b>CHANGE ORDER INFORMATION:</b> Change Order Number: 7  Date: January 27 <sup>th</sup> , 2022
<b>OWNER:</b> (Name and address) City of Fayetteville 113 West Mountain Street Fayetteville, AR 72701	<b>ARCHITECT:</b> (Name and address) Olsson 302 E. Millsap Road Fayetteville, AR 72703	<b>CONTRACTOR:</b> (Name and address) Flintco, LLC 184 E. Fanitnel Dr. Springdale, AR 72762

### THE CONTRACT IS CHANGED AS FOLLOWS:

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)

Includes labor, material, equipment, and supervision to per work associated with

Date	Description
1/27/22	Exhibit A - GMP Itemization
1/27/22	Exhibit B - Clarifications & Assumptions
1/27/22	Exhibit C - Enumeration of Documents



The original Guaranteed Maximum Price was	\$ 82,500.00
The net change by previously authorized Change Orders	\$ 35,164,953.00
The Guaranteed Maximum Price prior to this Change Order was	\$ 35,247,453.00
The Guaranteed Maximum Price will be increased by this Change Order in the amount of	\$ 4,169,565.00
The new Guaranteed Maximum Price including this Change Order will be	\$ 39,417,018.00

The Contract Time will be increased by Zero (0) days.

The new date of Substantial Completion will be

**NOTE:** This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

### NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Olsson <b>ARCHITECT</b> (Firm name)  <b>SIGNATURE</b> RICHARD HERRICK, VP <b>PRINTED NAME AND TITLE</b> 01-27-2022 <b>DATE</b>	Flintco, LLC <b>CONTRACTOR</b> (Firm name)  <b>SIGNATURE</b> Brent Farmer / Vice President <b>PRINTED NAME AND TITLE</b> 1-27-22 <b>DATE</b>	City of Fayetteville <b>OWNER</b> (Firm name)  <b>SIGNATURE</b>  <b>PRINTED NAME AND TITLE</b>  <b>DATE</b>
--	--	--



UPDATED: 1/27/2022

## Deane - Porter Road Work

<u>Group</u>	<u>Description</u>	<u>Total Amount</u>
030000	Concrete	\$ 467,578
260000	Electrical	\$ 262,869
310000	Earthwork	\$ 714,403
321200	Asphalt & Base	\$ 758,864
321700	Striping & Signage	\$ 97,651
321701	Type B & C Cross Walk Lights	\$ 77,950
324000	Fencing	\$ 27,866
329000	Landscaping, Sod, Hydroseed	\$ 33,627
	Irrigation Sleeves	\$ 2,500
329210	Sod & Hydroseed	\$ 54,928
334100	Storm Sewer	\$ 809,559
	Owner Provided Storm Piping	\$ (135,480)

**Allowances**

Sanitary Sewer	\$ 93,000
Unsuitable Soils & P-Lot Repairs	\$ 200,000

SUBTOTAL:	\$ 3,465,315
CM Contingency	\$ 69,306
General Conditions	\$ 191,639
Project Requirements	\$ 163,518
General Insurance	\$ 25,800
Subcontractor Default Insurance	\$ 43,316
General Contractor Bond	\$ 31,120
CM Fee	\$ 179,551

---

**PROJECT GRAND TOTAL: \$ 4,169,565**

# Clarifications and Assumptions

## Exhibit “B”

Change Order #7  
Deane & Porter Road  
January 27<sup>th</sup>, 2022

Fayetteville Police Headquarters

**CLARIFICATIONS, ASSUMPTIONS, INCLUSIONS AND EXCLUSIONS****Scope of Work**

Change Order #7 includes all work associated with Deane & Porter Road as shown on drawings provided by Olsson Engineers dated January 5<sup>th</sup>, 2022, specification manual dated January 2022, and the geotechnical report provided by Olsson Engineers dated September 7<sup>th</sup>, 2021.

**Design Criteria**

Where possible, items and systems specified by these C&A's are defined and specific to material, finish and intended use. Where materials, finishes and/or quantities are not clearly defined, this proposal assumes the most practical and economical solution consistent with the design concepts and scope. Where scope is unclear, suggested allowances have been provided.

Any work referred to as "By Owner", "By Others", "OFCl" (owner furnished contractor installed), or "N.I.C." (not in contract) is not part of the scope of this proposal unless installation is specified.

**Code Requirements**

We exclude any liability regarding errors and omissions from the bid documents. In addition, we have assumed that the Architect/Engineer has incorporated into the bid documents all code requirements, ADA requirements and has taken all seismic design into consideration.

**General Conditions & Project Requirements**

General Conditions have been included for a 6-month duration and have been included as a lump sum value which will be billed in equal monthly installments. This include all of the Construction Manager's indirect costs and expenses, supervisory or general overhead costs, and personnel and benefit costs related to the administration and supervision of the work

Project Requirements items will be billed as cost of work; and shall include but are not limited to, cost and expenses incurred by the Construction Manager in operating and maintaining jobsite security, safety, and supporting the work from the subcontractors in the field. Example of project requirements are permits, layout, documentation photos, temporary toilets, utilities use, cleanup, waste disposal, etc.

**Bonds & Insurance**

Costs are included in this change order, and in accordance with previous change orders.

**Quality Control Services**

Costs for testing and special inspection services shall be provided by Owner and are excluded. Flintco will provide coordination and scheduling of said services. These services include but are not limited to engineering testing services and engineering observation.

**Schedule**

This proposal is based on a continuing construction schedule with anticipated activity from March 1<sup>st</sup>, 2022, through September 1<sup>st</sup>, 2022. Utilities shall be relocated by March 1<sup>st</sup>, 2022 in order to complete the project by August 31<sup>st</sup>, 2022.



### **Delays**

If the Contractor is delayed at any time in the progress of the work by labor disputes, unavoidable casualties, material shortages or delay, changes in the work, or any other causes beyond Contractor's control, the time of completion shall be extended. Claims for extension of time and/or adjustments to the Contract Sum shall be made within a reasonable time after the occurrence of the delay.

### **Permits and Fees**

The Architect/Engineer is responsible for permit submission and acceptance by the City of Fayetteville and other Authorities Having Jurisdiction (AHJ).

The Owner is responsible for the cost of the permits, tap fees, impact fees, and meters.

### **General Inclusions/Exclusions**

1. Typical hours of construction operations are 7 am through 7 pm.
2. Certain construction procedures such as concrete placement and material deliveries require work outside of normal hours. Work will be scheduled with onsite personnel.
3. All measurement and payments will be provided in accordance with the main contract.
4. The installation of the storm piping along the Hill City grounds may cause damage to the trees along the property line. We have not included tree protection or replacement of trees which might get damaged at this location.
5. All subcontractor work has been bid as a lump sum price. Tracking of quantities for basis of payment will not be performed. Payments will be provided by percentage complete.
6. The following specification scopes are excluded from this proposal.
  - a. Section 103
  - b. Section 108
  - c. Section 109
  - d. Section 110
  - e. Section 506
  - f. Section 514
  - g. Section 515

### **Division 200. Earthwork**

- Includes all work associated with demolition, excavation, and grading as noted in the contract documents.
- The shed on the Hill City Church grounds will be demolished and removed. The replacement of the shed is not included.
- All utility relocation shall be performed before March 1<sup>st</sup>, 2022.
- We have not anticipated any additional structural fill under the existing roadway. We have anticipated 12" of imported select fill under the new roadway sections.
- Trimming and pruning of existing trees is excluded.
- All rock excavation is excluded.
- All unsuitable soil remediation is excluded.

### **Division 300. – Storm Drainage**

- Includes all work associated with the storm drainage system.
- The following storm piping has been excluded from this proposal and will be provided by the owner. Piping will be provided FOB and unloading will be the responsibility of Flintco.
  - 18" RCP – 530 LF
  - 24" RCP – 20 LF
  - 30" RCP – 15 LF
  - 42" ADS HP – 1460 LF



#### **Division 400. – Base & Paving**

Includes all base and paving in accordance with the Contract Documents.

#### **Division 500. – Miscellaneous Const.**

- Includes all concrete associated with this work including curb & gutter, sidewalks, approaches, and the greenway trail in accordance with the Contract Documents.
- We have included sod for the entire drainage ditch along Hill City Church and to border all sidewalks. All other areas will be hydroseeded.
- Onsite topsoil will be stockpiled and utilized.
- We have included the cost to re-locate existing mailboxes as shown on the drawings. We have not included new mailboxes.
- No handrails have been included in this proposal and are excluded.
- Includes all crosswalk equipment.
- Includes all landscaping and irrigation. Does not include any tap fees.
- Includes all lighting in accordance with the Contract Documents. The documents did not specify the electrical equipment for this project. In coordination with Olsson and the City of Fayetteville we have included the following:

##### **12' Post Top Street Light:**

###### **Model**

Fixture	N2L-L-L1TA-T2-32LC-5-3K-UNV-PT-BLACK-FIN1
Pole	RNTFA-5R-188-12-AKB-343-T3R-BK
Base	DCB-4-5RF-BK

##### **30' Pole Light w/ Mast Arm:**

###### **Model**

Pole & Arm	RSTSP-30-11G-10.50BC-136-SAM
Fixture	ATBM P20 MVOLT R3 CELL COBRA HEAD LEAD HEAD

##### **Meter Base/Controller:**

CP-24PDMNT-CALT  
CP3B51110B22BKSL9

END OF DOCUMENT

# Clarifications and Assumptions

## Exhibit “B”

Change Order #7  
Deane & Porter Road  
January 27<sup>th</sup>, 2022

Fayetteville Police Headquarters

**CLARIFICATIONS, ASSUMPTIONS, INCLUSIONS AND EXCLUSIONS****Scope of Work**

Change Order #7 includes all work associated with Deane & Porter Road as shown on drawings provided by Olsson Engineers dated January 5<sup>th</sup>, 2022, specification manual dated January 2022, and the geotechnical report provided by Olsson Engineers dated September 7<sup>th</sup>, 2021.

**Design Criteria**

Where possible, items and systems specified by these C&A's are defined and specific to material, finish and intended use. Where materials, finishes and/or quantities are not clearly defined, this proposal assumes the most practical and economical solution consistent with the design concepts and scope. Where scope is unclear, suggested allowances have been provided.

Any work referred to as "By Owner", "By Others", "OFCl" (owner furnished contractor installed), or "N.I.C." (not in contract) is not part of the scope of this proposal unless installation is specified.

**Code Requirements**

We exclude any liability regarding errors and omissions from the bid documents. In addition, we have assumed that the Architect/Engineer has incorporated into the bid documents all code requirements, ADA requirements and has taken all seismic design into consideration.

**General Conditions & Project Requirements**

General Conditions have been included for a 6-month duration and have been included as a lump sum value which will be billed in equal monthly installments. This include all of the Construction Manager's indirect costs and expenses, supervisory or general overhead costs, and personnel and benefit costs related to the administration and supervision of the work

Project Requirements items will be billed as cost of work; and shall include but are not limited to, cost and expenses incurred by the Construction Manager in operating and maintaining jobsite security, safety, and supporting the work from the subcontractors in the field. Example of project requirements are permits, layout, documentation photos, temporary toilets, utilities use, cleanup, waste disposal, etc.

**Bonds & Insurance**

Costs are included in this change order, and in accordance with previous change orders.

**Quality Control Services**

Costs for testing and special inspection services shall be provided by Owner and are excluded. Flintco will provide coordination and scheduling of said services. These services include but are not limited to engineering testing services and engineering observation.

**Schedule**

This proposal is based on a continuing construction schedule with anticipated activity from March 1<sup>st</sup>, 2022, through September 1<sup>st</sup>, 2022. Utilities shall be relocated by March 1<sup>st</sup>, 2022 in order to complete the project by August 31<sup>st</sup>, 2022.

### **Delays**

If the Contractor is delayed at any time in the progress of the work by labor disputes, unavoidable casualties, material shortages or delay, changes in the work, or any other causes beyond Contractor's control, the time of completion shall be extended. Claims for extension of time and/or adjustments to the Contract Sum shall be made within a reasonable time after the occurrence of the delay.

### **Permits and Fees**

The Architect/Engineer is responsible for permit submission and acceptance by the City of Fayetteville and other Authorities Having Jurisdiction (AHJ).

The Owner is responsible for the cost of the permits, tap fees, impact fees, and meters.

### **General Inclusions/Exclusions**

1. Typical hours of construction operations are 7 am through 7 pm.
2. Certain construction procedures such as concrete placement and material deliveries require work outside of normal hours. Work will be scheduled with onsite personnel.
3. All measurement and payments will be provided in accordance with the main contract.
4. The installation of the storm piping along the Hill City grounds may cause damage to the trees along the property line. We have not included tree protection or replacement of trees which might get damaged at this location.
5. All subcontractor work has been bid as a lump sum price. Tracking of quantities for basis of payment will not be performed. Payments will be provided by percentage complete.
6. The following specification scopes of work include Rough-In Only. All other scope of work per specification included but not limited to fixtures and installation by owner:
  - a. Section 103
  - b. Section 108
  - c. Section 109
  - d. Section 110
  - e. Section 506
  - f. Section 514
  - g. Section 515

### **Division 200. Earthwork**

- Includes all work associated with demolition, excavation, and grading as noted in the contract documents.
- The shed on the Hill City Church grounds will be demolished and removed. The replacement of the shed is not included.
- All utility relocation shall be performed before March 1<sup>st</sup>, 2022.
- We have not anticipated any additional structural fill under the existing roadway. We have anticipated 12" of imported select fill under the new roadway sections.
- Trimming and pruning of existing trees is excluded.
- All rock excavation is excluded.
- All unsuitable soil remediation is excluded.

### **Division 300. – Storm Drainage**

- Includes all work associated with the storm drainage system.
- The following storm piping has been excluded from this proposal and will be provided by the owner. Piping will be provided FOB and unloading will be the responsibility of Flintco.
  - 18" RCP – 530 LF
  - 24" RCP – 20 LF
  - 30" RCP – 15 LF

**Division 400. – Base & Paving**

Includes all base and paving in accordance with the Contract Documents.

**Division 500. – Miscellaneous Const.**

- Includes all concrete associated with this work including curb & gutter, sidewalks, approaches, and the greenway trail in accordance with the Contract Documents.
- We have included sod for the entire drainage ditch along Hill City Church and to border all sidewalks. All other areas will be hydroseeded.
- Onsite topsoil will be stockpiled and utilized.
- We have included the cost to re-locate existing mailboxes as shown on the drawings. We have not included new mailboxes.
- No handrails have been included in this proposal and are excluded.
- Includes all crosswalk equipment.
- Includes all landscaping and irrigation. Does not include any tap fees.
- Includes all lighting in accordance with the Contract Documents. The documents did not specify the electrical equipment for this project. In coordination with Olsson and the Cit of Fayetteville we have included the following:

**12'Post Top Street Light:**

**Model**

Fixture	N2L-L-L1TA-T2-32LC-5-3K-UNV-PT-BLACK-FIN1
Pole	RNTFA-5R-188-12-AKB-343-T3R-BK
Base	DCB-4-5RF-BK

**30' Pole Light w/ Mast Arm:**

**Model**

Pole & Arm	RSTSP-30-11G-10.50BC-136-SAM
Fixture	ATBM P20 MVOLT R3 CELL COBRA HEAD LEAD HEAD

**Meter Base/Controller:**

CP-24PDMNT-CALT  
CP3B51110B22BKSL9

END OF DOCUMENT

Deane & Porter Road				
Discipline	Drawing No.	Drawing Title	Revision	Drawing Date
CIVIL	1	TITLE SHEET	1	1/5/2022
CIVIL	2	GENERAL NOTES	0	1/5/2022
CIVIL	3	SITE PLAN	1	1/5/2022
CIVIL	4	ALIGNMENT DATA	1	1/5/2022
CIVIL	5	TYPICAL SECTIONS	1	1/5/2022
CIVIL	6	TYPICAL SECTIONS	1	1/5/2022
CIVIL	7	TYPICAL SECTIONS	1	1/5/2022
CIVIL	8	TYPICAL SECTIONS	1	1/5/2022
CIVIL	9	TYPICAL SECTIONS	1	1/5/2022
CIVIL	10	DEMOLITION PLAN	1	1/5/2022
CIVIL	11	DEMOLITION PLAN	1	1/5/2022
CIVIL	12	PLAN & PROFILE N. PORTER ROAD - NORTH LEG	1	1/5/2022
CIVIL	13	PLAN & PROFILE N. PORTER ROAD - NORTH LEG	1	1/5/2022
CIVIL	14	PLAN & PROFILE N. PORTER ROAD - SOUTH LEG	1	1/5/2022
CIVIL	15	PLAN & PROFILE W. DEANE STREET - EAST LEG	1	1/5/2022
CIVIL	16	PLAN & PROFILE W. DEANE STREET - EAST LEG	1	1/5/2022
CIVIL	17	ROUNDAABOUT LAYOUT PLAN & PROFILES	1	1/5/2022
CIVIL	18	ROUNDAABOUT LAYOUT PLAN & PROFILES	1	1/5/2022
CIVIL	19	ROUNDAABOUT LAYOUT PLAN & PROFILES	1	1/5/2022
CIVIL	20	TRAIL PLAN	1	1/5/2022
CIVIL	21	SIDEWALK RAMP & SPLITTER ISLAND PLAN	1	1/5/2022
CIVIL	22	SIDEWALK RAMP & SPLITTER ISLAND PLAN	1	1/5/2022
CIVIL	23	SIDEWALK RAMP & SPLITTER ISLAND PLAN	1	1/5/2022
CIVIL	24	STORM DRAINAGE	1	1/5/2022
CIVIL	25	STORM DRAINAGE	1	1/5/2022
CIVIL	26	STORM DRAINAGE	1	1/5/2022
CIVIL	27	STORM DRAINAGE	1	1/5/2022
CIVIL	28	STORM DRAINAGE	1	1/5/2022
CIVIL	29	STORM DRAINAGE	1	1/5/2022
CIVIL	30	SANITARY SEWER RELOCATION	1	1/5/2022
CIVIL	31	UTILITY RELOCATION	1	1/5/2022
CIVIL	32	STRIPING AND SIGNAGE	1	1/5/2022
CIVIL	33	STRIPING AND SIGNAGE	1	1/5/2022
CIVIL	34	STRIPING AND SIGNAGE	1	1/5/2022
CIVIL	35	CROSS SECTIONS - PORTER ROAD (NORTH LEG)	1	1/5/2022
CIVIL	36	CROSS SECTIONS - PORTER ROAD (NORTH LEG)	1	1/5/2022
CIVIL	37	CROSS SECTIONS - PORTER ROAD (NORTH LEG)	1	1/5/2022
CIVIL	38	CROSS SECTIONS - PORTER ROAD (NORTH LEG)	1	1/5/2022
CIVIL	39	CROSS SECTIONS - PORTER ROAD (NORTH LEG)	1	1/5/2022
CIVIL	40	CROSS SECTIONS - PORTER ROAD (SOUTH LEG)	1	1/5/2022
CIVIL	41	CROSS SECTIONS - DEANE STREET (EAST LEG)	1	1/5/2022
CIVIL	42	CROSS SECTIONS - DEANE STREET (EAST LEG)	1	1/5/2022
CIVIL	43	CROSS SECTIONS - DEANE STREET (EAST LEG)	1	1/5/2022
CIVIL	44	CROSS SECTIONS - CIRCULATORY ROADWAY	1	1/5/2022
CIVIL	45	CROSS SECTIONS - CIRCULATORY ROADWAY	1	1/5/2022

CIVIL	46	CITY OF FAYETTEVILLE STANDARD DETAILS	1	1/5/2022
CIVIL	47	STANDARD DETAILS	1	1/5/2022
CIVIL	48	STANDARD DETAILS	1	1/5/2022
CIVIL	49	STANDARD DETAILS	1	1/5/2022
CIVIL	50	CITY OF FAYETTEVILLE STANDARD DETAILS PAVEMENT STRIPING	1	9/9/2021
CIVIL	51	STANDARD DETAILS	1	1/5/2022
CIVIL	52	STANDARD DETAILS	1	1/5/2022
CIVIL	53	TRAIL AND STREET LIGHTING / FIBER PLANS	0	1/5/2022
CIVIL	54	TRAIL AND STREET LIGHTING / FIBER PLANS	1	1/5/2022
CIVIL	55	TRAIL AND STREET LIGHTING / FIBER PLANS	1	1/5/2022
CIVIL	56	TRAIL AND STREET LIGHTING / FIBER PLANS	1	1/5/2022
CIVIL	57	LANDSCAPE PLAN & DETAILS	1	1/5/2022
CIVIL	58	LANDSCAPE PLAN & DETAILS - STREET TREES	0	1/5/2022
CIVIL	59	LANDSCAPE DETAILS	1	1/5/2022
CIVIL	60	STORMWATER POLLUTION PREVENTION PLAN PRECONSTRUCTION PHASE	1	1/5/2022
CIVIL	61	STORMWATER POLLUTION PREVENTION PLAN PRECONSTRUCTION PHASE	1	1/5/2022
CIVIL	62	STORMWATER POLLUTION PREVENTION PLAN PRECONSTRUCTION PHASE	1	1/5/2022
CIVIL	63	STORMWATER POLLUTION PREVENTION PLAN PRECONSTRUCTION PHASE	1	1/5/2022
CIVIL	64	STORMWATER POLLUTION PREVENTION PLAN CONSTRUCTION PHASE	1	1/5/2022
CIVIL	65	STORMWATER POLLUTION PREVENTION PLAN CONSTRUCTION PHASE	1	1/5/2022
CIVIL	66	STORMWATER POLLUTION PREVENTION PLAN CONSTRUCTION PHASE	1	1/5/2022
CIVIL	67	STORMWATER POLLUTION PREVENTION PLAN CONSTRUCTION PHASE	1	1/5/2022
CIVIL	68	STORMWATER POLLUTION PREVENTION PLAN FINAL STABILIZATION	1	1/5/2022
CIVIL	69	STORMWATER POLLUTION PREVENTION PLAN FINAL STABILIZATION	1	1/5/2022
CIVIL	70	STORMWATER POLLUTION PREVENTION PLAN FINAL STABILIZATION	1	1/5/2022
CIVIL	71	STORMWATER POLLUTION PREVENTION PLAN FINAL STABILIZATION	1	1/5/2022
CIVIL	72	STORMWATER POLLUTION PREVENTION PLAN STANDARD DETAILS	1	8/20/2021
CIVIL	73	STANDARD TRAFFIC CONTROLS FOR HIGHWAY CONSTRUCTION	1	11/7/2019
CIVIL	74	STANDARD TRAFFIC CONTROLS FOR HIGHWAY CONSTRUCTION	1	11/7/2019
CIVIL	75	STANDARD TRAFFIC CONTROLS FOR HIGHWAY CONSTRUCTION	1	2/27/2020
CIVIL	76	STANDARD DRAWING TC-4	1	11/7/2019
CIVIL	77	STANDARD DRAWING TC-5	1	11/7/2019



Division #	Spec Section #	Spec Title		Spec Date
100		General Provisions		1/4/2022
	101	Definitions and Terms		1/4/2022
	102	ARDOT Standard Specifications by Reference (Current Edition)		1/4/2022
	104	Scope of Work		1/4/2022
	105	Control of Work		1/4/2022
	106	Control of Material		1/4/2022
	107	Quality Control Requirements		1/4/2022
	108	Legal Relations and Responsibility to the Public		1/4/2022
	109	Prosecution and Progress		1/4/2022
	110	Measurement and Payment		1/4/2022
	111	Roadway Construction Control		1/4/2022
	112	Trench and Excavation Safety Systems		1/4/2022
200		Earthwork		1/4/2022
	201	Clearing, Grubbing, and Demolition		1/4/2022
	202	Excavation and Embankment		1/4/2022
	203	Subgrade Preparation		1/4/2022
	204	Select Grading and Topsoil		1/4/2022
	205	Undercut and Stone Backfill		1/4/2022
300		Storm Drainage		1/4/2022
	301	Storm Drainage Pipe		1/4/2022
	302	Drop Inlets and Junction Boxes		1/4/2022
	303	Concrete Box Culverts		1/4/2022
	304	Vacant		1/4/2022
	305	Open Channels		1/4/2022
	306	Filter Blanket and Riprap		1/4/2022
	307	Flowable Select Material		1/4/2022
400		Base and Paving		1/4/2022
	401	Aggregate Base Course		1/4/2022
	402	Prime and Tack Coats		1/4/2022
	403	Asphalt Concrete Hot Mix		1/4/2022
	404	Asphalt Concrete Hot Mix Base Course		1/4/2022
	405	Asphalt Concrete Patching for Maintenance of Traffic		1/4/2022
	406	Asphalt Concrete Hot Mix Patching of Existing Roadway		1/4/2022
500		Miscellaneous Construction		1/4/2022
	501	Concrete Curb and Gutter		1/4/2022
	502	Concrete Sidewalks		1/4/2022
	503	Driveway Construction or Reconstruction		1/4/2022
	504	Headwalls and Retaining Walls		1/4/2022
	505	Seeding and Sodding		1/4/2022
	507	Pavement Markings		1/4/2022
	508	Street Signs		1/4/2022
	509	Erosion Control		1/4/2022
	510	Traffic Control and Maintenance		1/4/2022
	511	Mobilization		1/4/2022
	512	Fences		1/4/2022
	513	Handicap Ramps		1/4/2022
	514	Project Signs		1/4/2022
	516	Cold Milling Pavement		1/4/2022
	517	Tree Protection Fencing		1/4/2022
	518	Traffic Signal Modification		1/4/2022
	519	Trail Lighting		1/4/2022

	520	Trees, Shrubs and Groundcover		1/4/2022
600		Materials		1/4/2022
	601	Cast-in-Place Concrete		1/4/2022
	602	Reinforcing Steel		1/4/2022



